US Department of Transportation Pipeline and Hazardous Materials Safety Administration Office of Pipeline Safety

Hazardous Liquid IMP Field Verification Inspection 49 CFR Parts 195.450 and 195.452

General Notes:

- 1. This Field Verification Inspection is performed on field activities being performed by an Operator in support of their Integrity Management Program (IMP).
- 2. This is a two part inspection form:
 - i. A review of applicable Operations and Maintenance (O&M) and IMP processes and procedures applicable to the field activity being inspected to ensure the operator is implementing their O&M and IMP Manuals in a consistent manner.
 - A Field Verification Inspection to determine that activities on the pipeline and facilities are being performed in accordance with written procedures or guidance.
- 3. Not all parts of this form may be applicable to a specific Field Verification Inspection, and only those applicable portions of this form need to be completed. The applicable portions are identified in the Table below by a check mark. Only those sections of the form marked immediately below need to be documented as either "Satisfactory"; "Unsatisfactory"; or Not Checked ("N/C"). Those sections not marked below may be left blank.

Operator Inspected: <u>Tidewater Terminal Company</u> OPID: 31051

Perform Activity	Activity	Activity Description
(denoted by mark)	Number	
	1A	In-Line Inspection
	1B	Hydrostatic Pressure Testing
	1C	Other Assessment Technologies
	2A	Remedial Actions
	2B	Remediation – Implementation
X	3A	Installed Leak Detection System Information
	3B	Installed Emergency Flow Restrictive Device
X	4A	Field Inspection for Verification of HCA Locations
	4B	Field Inspection for Verification of Anomaly Digs
X	4C	Field Inspection to Verify adequacy of the Cathodic Protection
		System
X	4D	Field inspection for general system characteristics

Hazardous Liquid IMP Field Verification Inspection Form

Name of Operator: <u>Tidewater Terminal Company</u>

Headquarters Address:

P.O. Box 1210

6305 NW Old Lower River Rd Vancouver, WA 98660

Company Official: Bill Collins Phone Number: (360) 759-0306

Fax Number: 509-545-5042

Operator ID: 31051

Persons Interviewed	Title	Phone No.	E-Mail
Mark Davis	Terminal Operations Supervisor	509-396-1179	Mdavis@tidewater.co
Ron McClary	Terminal Operations Supervisor	509-544-2211	rmcclary@tidewater.
Josh Jarmin	EHS&S Specialist	509-547-7701	Joshua.jarmon@tide water.com
Brian Rankin	Quality/Complaince Manager	360-759-0338	brianr@tidewater.co m

OPS/State Representative(s): <u>Dennis Ritter</u> Dates of Inspection: 7/8-7/12/2013

Inspector Signature: DER

Pipeline Segment Descriptions: [note: Description of the Pipeline Segment Inspected. (Include the pipe size, wall thickness, grade, seam type, coating type, length, pressure, commodities, HCA locations, and Pipeline Segment boundaries.)]

SRT Inbound/Outbound and Diesel lines are three 6-inch diameter pipelines (approx. 4,903 feet, each) These lines carry refined products consisting of 2D15 (diesel) and gasoline. The facility is near the Snake River and is operation at a MOP of 270psig. This MOP is limited by an ANSI 150# flange as the weakest component.

The SRT Pasco Rail Diesel Line is owned and operated by Tidewater Terminal Company (Tidewater) and is used to transport dyed 2D15 diesel fuel from Tidewater's Snake River Terminal (SRT) to the Burlington Northern Santa Fe Railway refueling depot (i.e., the Pasco BN Rail Yard) located approximately 4 miles to the west. Diesel fuel is pumped from the Snake River Pump Station #2, which is located at SRT, to the BN Receiving Station and then to aboveground storage tanks located at the Pasco BN Terminal (i.e., Tanks A and B). The diesel fuel supplies the BN Rail Yard.

The pipeline is of 4-inch diameter steel pipe construction with a wall thickness of 0.237 inches. It is approximately 4.2 miles in length. The maximum operating pressure of the pipeline is 1,429 pounds per square inch-gauge (psig) (80% of hydrotest). Diesel

fuel is pumped to the Pasco BN Terminal storage tanks at rates ranging between 1,000 and 1,400 barrels per day (bpd). The average flow rate is 400 barrels per hour (bph). The line fill volume is approximately 348 barrels.

Site Location of field activities: [note: Describe the portion of the pipeline segment reviewed during the field verification, i.e. milepost/stations/valves/pipe-to-soil readings/river crossings/etc. In addition, a brief description and case number of the follow up items in any PHMSA compliance action or consent agreement that required field verification. Note: Complete pages 8 & 9 as appropriate.]

Snake River Terminal (SRT) to BNRR yard in Pasco. Drove/walked entire pipeline ROW of 4.2 miles (Tidewater does this weekly). No issues to report. There are two CP test stations near the beginning of the pipeline approximately MP 0.4 and 0.6 where Tidewater pipelines cross Tesoro (formally Chevron). Checked for isolation and adequate CP.

Summary:

Tidewater is using ILI assessment tools as part of their Integrity Management Program. No ILI runs during this visit. HCA locations are correct. Damage prevention program is good and CP was found to be satisfactory per O&M criteria.

Findings:

The only finding was the lack of appropriate records for the 1995 SRT to BNRR pipeline relocation (approx.6200 feet).

Key Documents Reviewed:

Document Title	Document No.	Rev. No	Date
SRT to BNRR System Operation Manual		0	May 1, 20`13
Operation and Maintenance Manual		15	March 2012
CP Annual Survey 2012			2012
CP Annual Survey2013			2013
CIS Pipeline: Pasco Delivery			July 29, 2012
CIS 6-inch Product Transfer Lines			July 2011

Part 1 - Performance of Integrity Assessments

1A. In-Line Inspection (Protocol 3.04 & 3		Satisfactory	Unsatisfactory	N/C	Notes:
Verify that Operator's O&M and IMP pr					
requirements (e.g. launching/receiving too	ls) for			X	
performance of ILI were followed.					
Verify Operator's ILI procedural require		, ,		rap	
for launching and receiving of pig, opera	ational control o	of flow), as a	appropriate.		
Verify ILI tool systems and calibration of	checks before ru	n were perf	Formed to ensi	ıre	
tool was operating correctly prior to asse					
Verify ILI complied with Operator's pro successful assessment (e.g. speed of trav coverage), as appropriate.				a	
Document ILI Tool Vendor and Tool ty	ne (e.g. MFL, D	eformation) Document		
other pertinent information about Vendo). Document		
Verify that Operator's personnel have a			res		
Other:	cess to applica	ore procedu			[Note: Add location specific information,
other.					as appropriate.]
1B. Hydrostatic Pressure Testing (Protoc		Satisfactory	Unsatisfactory	N/C	Notes: There was no hydrotesting
Verify that hydrostatic pressure tests com Part 195 Subpart E requirements.	plied with		X		occurring during inspection. Did check existing records for MOP verification.
Review documentation of Hydrostatic P	ressure Test par	ameters and	l results. Ver	ify	Tidewater did not have a record of
test was performed without leakage and	in compliance v	with Part 19	5 Subpart E		hydrotest for SRT to BNRR relocation
requirements.					done in 1995. Anecdotal records indicate
					pipeline was tested, but no definitive
Review test procedures and records and verify test acceptability and validity.					record. See NOPV in main letter.
Review determination of the cause of hy	drostatic test fa	ilures, as ap	propriate.		
Document Hydrostatic Pressure Test Ve	ndor and equip	nent used. a	as appropriate	_	
Other:	nuor uno equip		по пррторище	•	
- 11-11-1					
1C. Other Assessment Technologies (Prot	ocol 3.07)	Satisfactory	Unsatisfactory	N/C	Notes:
Verify that application of "Other Assessm					
Technology" complied with Operator's re				v	
that appropriate notifications had been su	bmitted to			X	
OPS, and that appropriate data was collect	eted.				
Review documentation of notification to	OPS of Operat	or's applica	tion of "Othe	r	
Assessment Technology", if available.					
procedural requirements. If documentat					
application of "Other Assessment Technology" is available, verify performance of					
assessment within parameters originally	submitted to O	PS.			
Verify that appropriate tests are being pe	erformed and ar	propriate da	ata is being		
collected, as appropriate.	1		Č		
Other.					

Part 2 - Remediation of Anomalies

2A. Remedial Actions – Process (Protocol 4.1)	Satisfactory	Unsatisfactory	N/C	Notes:		
Verify that remedial actions complied with the Operator's procedural requirements.			X			
Witness anomaly remediation and verify documentation	of remedia	tion (e.g.				
Exposed Pipe Reports, Maintenance Report, any Data A			w			
compliance with Operator's O&M Manual and Part 195			y			
comprising with operator and real rate rate	roquironio					
Verify that Operator's procedures were followed in loca						
anomaly (e.g. any required pressure reductions, line local						
approximate location of anomaly for excavation, excava	tion, coatin	g removal).				
Verify that procedures were followed in measuring the	anomaly, de	termining the	;			
severity of the anomaly, and determining remaining stre						
·						
Verify that Operator's personnel have access to applical	ole procedu	res.				
Other:						
			I			
2B. Remediation - Implementation (Protocol 4.02)	Satisfactory	Unsatisfactory	N/C	Notes:		
Verify that the operator has adequately implemented						
its remediation process and procedures to effectively remediate conditions identified through integrity			X			
assessments or information analysis.						
If documentation is available, verify that repairs were co						
the operator's prioritized schedule and within the time f						
§195.452(h).						
Review any documentation for this inspection site for an			tion			
	(§195.452(h)(4)(i) where operating pressure was reduced or the pipeline was					
shutdown. Verify for an immediate repair condition tha						
pressure was determined in accordance with the formula						
ASME/ANSI B31.4 or, if not applicable, the operator sh basis justifying the amount of pressure reduction.						
Verify that repairs were performed in accordance with §						
O&M Manual, as appropriate.						
Review CP readings at anomaly dig site, if possible. (See	Cathodic Protection readings of pipe to					
"Field Inspection to Verify adequacy of the Cathodic Pr	soil at dig site (if available):					
appropriate.				On Potential:mV		
				Off Potential:mV		
Other:			[Note: Add location specific information,			
				as appropriate.]		

Part 3 - Preventive and Mitigative Actions

3A. Installed Leak Detection System Information (Protocol 6.05)	Satisfactory	Unsatisfactory	N/C	Notes:New SCADA system for SRT to BNRR. Easy to read screens and	
Identify installed leak detection systems on pipelines and facilities that can affect an HCA.	X			operation.	
Document leak detection system components installed of capabilities, as appropriate.	on system to	enhance			
	Document the frequency of monitoring of installed leak detection systems and verify connection of installed components to leak detection monitoring system, as appropriate,				
Other:				[Note: Add location specific information, as appropriate.]	
3B. Installed Emergency Flow Restrictive Device (Protocol 6.06)	Satisfactory	Unsatisfactory	N/C	Notes: Minimal Elevation differential between SRT and BNRR and SRT and	
Verify additional preventive and mitigative actions implemented by Operator.	X			Tesoro (20'). Opertator does not have EFRDs but Tidewater does have two	
Document Emergency Flow Restrictive Device (EFRD) component(s) installed on system.				MOVs in good working order and acknowledged on SCADA screens. Operator can control.	
Note that EFRD per §195.450 means a check valve or remote control valve as follows: (1) Check valve means a valve that permits fluid to flow freely in one direction and contains a mechanism to automatically prevent flow in the other direction. (2) Remote control valve or RCV means any valve that is operated from a location remote from where the valve is installed. The RCV is usually operated by the supervisory control and data acquisition (SCADA) system. The linkage between the pipeline control center and the RCV may be by fiber optics, microwave, telephone lines, or satellite.					
Document the frequency of monitoring of installed EFF installed components to monitoring/operating system, a					
Verify operation of remote control valve by having ope to partially open or close the valve, as appropriate.					
Comment on the perceived effectiveness of the EFRD in mitigating the consequences of a release on the HCA that it is designed to protect.					
Other:				[Note: Add location specific information, as appropriate.]	

Part 4 - Field Investigations (Additional Activities as appropriate)

4A. Field Inspection for Verification of HCA Locations	Satisfactory	Unsatisfactory	N/C	Notes:	
Review HCAs locations as identified by the Operator.	V	-		Tidewatrer designated the entire SRT and	
Itilize NPMS, as appropriate.				BNRR pipelines as HCAs as immediately	
Verify population derived HCAs in the field are as they			ps	adjacent to Snake and Columbia rivers	
and NPMS, as appropriate. Document newly constructed				commercially navigable waterways. SRT	
population and/or commercial areas that could be affect	ed by a pipe	eline release, a	as	is located at approximately the confluence	
appropriate.				of the two rivers.	
Note that population derived HCAs are defined in §195					
Verify drinking water and ecological HCAs in the field					
Operator's maps and NPMS, as appropriate. Document					
water sources and/or ecological resources areas (within	iast 2-3 yea	rs) that could	be		
affected by a pipeline release, as appropriate. Note that unusually sensitive areas (USAs) are defined in	in \$105.6				
Verify commercially navigable waterway HCAs in the f	Fold oro oc t	how appear of	2		
Operator's maps and NPMS, as appropriate. Document					
nature) that could affect the waterways status as a comn			1 111		
waterway, as appropriate.	iciciany na	vigable			
Note that commercially navigable waterway HCAs are	defined in 8	195.450			
		1			
4B. Field Inspection for Verification of Anomaly Digs	Satisfactory	Unsatisfactory	N/C	Notes: : No digs were conducted during	
Verify repair areas, ILI verification sites, etc.			X	the visit	
Document the anomaly dig sites reviewed as part of this	s field activi	ty and actions	S		
taken by the operator.					
4C. Field Inspection to Verify adequacy of the				Notes:CIS and 2013, 2012 annual surveys	
Cathodic Protection System	Satisfactory	Unsatisfactory	N/C	were reviewed and everything was	
In case of hydrostatic pressure testing, Cathodic				satisfactory. Only issue was isolation	
Protection (CP) systems must be evaluated for general	X			between SRT to BNRR pump station and	
adequacy.				tank farm. As now under same ownershi	
The operator should review the CP system performance	in conjunct	ion with a		can be isolated or not.	
hydrostatic pressure test to ensure the integrity assessment					
threats to the integrity of the pipeline. Has the operator		ne CP system			
performance in conjunction with the hydrostatic pressur	e test?			Cathodic Protection readings of pipe to	
Review records of CP readings from CIS and/or annual	survey to e	nsure minimu	m		
code requirements are being met, if available.				soil at dig site (if available):	
D ' 1, C 1 C'11OD 1' C 1	1 ' .1'			On Potential:1778mV BNRR	
Review results of random field CP readings performed				-SRT Inbound/Outbound -1840 Off Potential: mV	
minimum code requirements are being met, if possible.				Off Potential:mV	
checks during this activity and ensure rectifiers are operating correctly, if possible.					
4D. Field inspection for general system characteristics	Satisfactory	Unsatisfactory	N/C	Notes: Pipelines appear to be in	
Through field inspection determine overall condition of	Batistactory	Onsaustactory	11/0	satisfactory condition. All CP test points	
pipeline and associated facilities for a general				were good, ROW was good, markers	
estimation of the effectiveness of the operator's IMP				good. All one call tickets acknowledged	
				and no digs around pipelines. Most of	
implementation.	Evaluate condition of the ROW of inspection site to ensure minimum code				
	ure minimu	m code		pipeline is inside BNRR controlled	
	ure minimu	m code		property.	
Evaluate condition of the ROW of inspection site to ens requirements are being met, as appropriate. Comment on Operator's apparent commitment to the in			of		
Evaluate condition of the ROW of inspection site to ens requirements are being met, as appropriate.			of		
Evaluate condition of the ROW of inspection site to ens requirements are being met, as appropriate. Comment on Operator's apparent commitment to the in			of		
Evaluate condition of the ROW of inspection site to ensure requirements are being met, as appropriate. Comment on Operator's apparent commitment to the intheir system, as appropriate.			of		

Anomaly Evaluation Report (to be completed as appropriate)

Pipeline System and Line Pipe Information						
Operator (OpID and System Name):	•					
Unit ID (Pipeline Name)						
Pipe Manufacturer and Year:	Seam Type and Orientation:					
Pipe Nominal OD (inch):	Seam Orientation:					
Pipe Nominal Wall thickness (inch):	Coating Type:					
Grade of Pipe:	MOP:					
ILI Reported In	nformation					
ILI Technology (e.g., Vendor, Tools):						
Anomaly Type (e.g., Mechanical, Metal Loss):						
Is anomaly in a segment that can affect an HCA? (Yes / N	0)					
	Inspection Report (MM/DD/YY):					
Date of "Discovery of Anomaly" (MM/DD/YY):						
Type of "Condition" (e.g.; Immediate; 60-day; 180-day):						
Anomaly Feature (Int/Ext): Orientation	n:					
Anomaly Details: Length (in): Width (in)	: Depth (in):					
Anomaly Log Distance (ft): Distance f	rom Upstream weld (ft):					
Length of joint of pipe in which anomaly is identified (ft):						
Anomaly Dig Site Info	rmation Summary					
Date of Anomaly Dig (MM/DD/YY):						
Location Information:						
Mile Post Number: Distance f	Mile Post Number: Distance from A/G Reference (ft):					
Distance from Upstream weld (ft):						
GPS Readings (if available) Longitude: Latitude:						
Anomaly Feature (Int/Ext): Orientation	n:					
Length of joint of pipe in which anomaly is found (ft):						
For Mechanical Da	mage Anomaly					
Damage Type (e.g., original construction, plain dent, goug	ge):					
Length (in): Width (in):	Depth (in):					
Near a weld? (Yes / No):						
Gouge or metal loss associated with dent? (Yes / No):						
Did operator perform additional NDE to evaluate presence of cracks in dent? (Yes / No):						
Cracks associated with dent? (Yes / No):						
For Corrosion Metal Loss Anomaly						
Anomaly Type (e.g., pitting, general):						
Length (in): Width (in):	Max. Depth (in):					
Remaining minimum wall thickness (in): Maximum % Wall Loss measurement(%):						
Safe pressure calculation (psi), as appropriate:						
For "Other Types" of Anomalies						
Describe anomaly (e.g., dent with metal loss, crack, seam	defect, SCC):					
Length (in): Width (in):	Max. Depth (in):					
Other Information, as appropriate:						
Did operator perform additional NDE to evaluate presence	e of cracks? (Yes / No):					
Cracks present? (Yes / No):						

Anomaly Repair Report (to be completed as appropriate)

	Repair Information	
Was a repair of the anomaly made? (Yes / N	lo):	
Was defect ground out to eliminate need for	repair? (Yes / No):	
If grinding used, complete the following for	affected area:	
Length (in):	Width (in):	Depth (in):
If NO repair of an anomaly for which RSTR	ENG is applicable, were the Opera	ator's RSTRENG calculations
reviewed? (Yes / No):		
If Repair made, complete the following:		
Repair Type (e.g., Type B-sleeve, composite	e wrap)	
Length of Repair:		
Comments on Repair material, as appropriate	te (e.g., grade of steel):	
Pipe re-coating material used following exc	avation:	
General (Observations and Comments	(
Was a diagram (e.g., corrosion map) of the	nomaly made? (Yes / No):	(Include in report if available)
Were pipe-to-soil cathodic protection reading	gs taken? (Yes / No):	
If readings taken, Record: On Potential:	mV; Off Potent	ial:mV
Describe method used to Operator to locate	anomaly (as appropriate):	
Comments regarding procedures followed d	uring excavation, repair of anomal	y, and backfill (as appropriate):
General Observations and Comments (Note:	attach photographs, sketches, etc.	., as appropriate):