

OPTIONAL FIELD DATA COLLECTION FORM FOR INTRASTATE INSPECTORS

NOTES-FIELD INSPECTION

Company: Arco Western Gas Pipeline Company
Unit: Arco Western Gas Pipeline Company

Date(s): 11/28/12

Field Readings									
Line & Location	Line		CP Volts		Rectifier		Pressures		Remarks
	Size	In.	P/S	Casing	Volts	Amps	Set	Actual	
Gate Station Sumas	16		-1448		9.9	1.3	550	551	Fence, signs OK. Atmos OK. Gauge incorrect.
Block Valve 1	16								Fence, signs OK. Atmos OK
CP Station 27			-1460	-704					
Block Valve 2									Fence signs OK. Activated auto shut off. Start at 36 psi closed at 47 psi. Tulsa confirmed. Atmos OK
CP Station 38	16		-1250						
Block Valve 3	16								Jackman Rd Fenc, signs OK. Atmos OK
CP Station 51			-1540						
Block Valve 4	16								Fence, signs OK. Poned water noted inside fence. Atmos OK
CP Station 72			-1497						
CP station 96			-1548						Portal Rd at I-5 crossing
I-5 casing (MP 4.8)				-528					
Block Valve 5	16								Fence signs OK. Road to be widened, access may be issue. Atmos OK
CP station 103			-1209						
CP 200 rectifier					14.04	7.4			At Cherry Point
Cherry Point							270	270	After let down to Intalco.

OPTIONAL FIELD DATA COLLECTION FORM FOR INTRASTATE INSPECTORS

									Atmos OK
CP station 281			-1836						Intalco 8-inch
CP 400 rectifier					3.65	0			Variable output based on Intalco. Potential- no current
Intalco station			-1802				250	250	End of pipeline MP 36.2 atmos OK