A completed **Standard Inspection Checklist, Cover Letter and Field Report** is to be submitted to the Senior Engineer within 30 days from completion of the inspection.

Inspection Report							
<b>Docket Number</b>		Ref #2611					
Inspector Name & Submit Date		Patti Johnson 11-6-2012					
Chief Eng Name & Revie Date	·W	Joe Subsits, 11/7/2012					
		Operator Information					
Name of Operator:	Avi	vista Corporation			31232		
Name of Unit(s):	Tra	nsmission line - Colville and Spokane Districts			·		
Records Location: Spokane							
Date(s) of Last (unit) Inspection:  Inspection Date(s): 10-22 thru 1			10-25-2012				

#### **Inspection Summary:**

The Kettle Falls High Pressure gas line runs north from Spokane Washington to Kettle Falls Washington. The main is approximately 77 miles long and was originally constructed in 1966. It is constructed from 6" and 8" pipe and has an MAOP of 500 psig. Several regulator stations situated close to the main feed near-by communities, including Deer Park, Valley, Chewelah, Colville, and Kettle Falls. In 1983 the main was extended (with 8" pipe) approximately one mile to serve the then-new Kettle Falls Generating Station. In 2009 a new gate station was constructed in North Spokane that feeds the line through four miles of new non-transmission 12" main (19.9% SYMS). Over its 46 year life, the line has operated at pressures typically between 250 and 500 psig. In 1997 a thorough records study and leak survey was performed before raising the operating pressure back up to 485 psig. There are no High Consequence Areas next to the line.

**Note:** the four miles on new non transmission 12 main was installed because of building encroachment, it eliminated a possible HCA. The transmission line starts near the distribution regulator station on Rutter Park Way and Indian Trail.

<b>HQ Address:</b> PO Box 3727, Spokane, W	A 99220	System/Unit Name & Addr	ress:					
Co. Official: Don Kopczynski,	Vice President, Energy Delivery	Phone No.:						
Phone No.:		Fax No.:						
Fax No.:		Emergency Phone No.:						
Emergency Phone No.:								
Persons Interviewed	T	itle	Phone No.					
Ken Sampson	Gas Lo	ocal Rep	(509) 489- 500					
Randy Bareither	Gas E	ngineer	(509) 489- 500					
Sonia Johnson	Sr Compl	iance Tech	(509) 489- 500					
Bob Larson	CP	tech	(509) 489- 500					
Brandon Beierle	To	ech	(509) 489- 500					
Shawn Gallagher	Leak Survey At	m Corr Manager	(509) 489- 500					
Richard Inouye	Pressure C	Control man	(509) 489- 500					
Randy Chandler	Spokane Oper	ations Manager	(509) 489- 500					
Kermit Olson	Colville Opera	ations Manager	(509) 489- 500					

Gary Douglas	Sr CP Tech	(509) 489- 500
Tim Harding	Gas Design Engineer	(509) 489- 500
Jeff Webb	Gas Design Manager	(509) 489- 500
Steve Winters	CP Tech	

UTC staff conducted abbreviated procedures inspection on 192 O&M and WAC items that changed since the last inspection. This checklist focuses on Records and Field items per a routine standard inspection.								
	(check one below and enter appropriate date)							
	Team insp	pection was performed (Within the past five years.) or,	Date:					
$\boxtimes$	Other UT operator.)	Date:	4-2012					
GAS SYSTEM OPERATIONS - TRANSMISSION								
Gas S	upplier	Williams						

GAS SYSTEM OPERATIONS - TRANSMISSION								
Gas Supplier	Williams							
Number of reportable safety related conditions last year <b>0</b>			Number of deferred leaks in system 0					
Number of non-	reportable safety related conditions la	ast year 0	Number of third party hits last year 0					
	ssion pipeline within unit (total miles) <b>Total Transmission 72.67</b>	s and miles in	58.1 miles in class 1, 12.56 miles in class 2, 1.9 miles in class 3					
	Operating Pressure(s):		MAOP (Within last year)	Actual Operating Pressure (At time of Inspection)				
Feeder:			500	485				
Town:								
Other:								
Does the operator	or have any transmission pipelines?	yes	•	•				
Compressor stations? Use Attachment 4. <b>no</b>								

Pipe Specifications:						
Year Installed (Range)	1966 to present	Pipe Diameters (Range)	6 and 8"			
Material Type	steel	Line Pipe Specification Used	API 5L			
Mileage	72.67	SMYS %	27.3% SYMS			
Supply Company	Williams	Class Locations	1, 2 and 3			

#### **Integrity Management Field Validation**

**Important:** Per PHMSA, IMP Field Verification Form 16 (Rev 3/19/2010) shall be used by the inspector as part of this standard inspection. When completed, the inspector will upload this information into the PHMSA IM Database (IMDB) located at http://primis.phmsa.dot.gov/gasimp/home.gim **Date Completed: Full PHMSA DIMP inspection conducted in 2012** 

PART 199 DRUG	and ALCOHOL TESTING REGULATIONS and PROCEDURES	S	U	NA	NC
Subparts A - C	Drug & Alcohol Testing & Misuse Prevention Program – Use PHMSA Form #13, Rev 3/19/2010. Do not ask the company to have a drug and alcohol expert available for this portion of your inspection.  Mini Drug and Alcohol Headquarters inspection conducted in Pullman/Clarkston 2012 inspection	х			

PART 192 Implement Applicable Control Room Management Procedures			U	NA	NC
( - / ( )	Implementing the applicable control room management procedures required by 192.631. (Amdt. 192- 112, 74 FR 63310, December 3, 2009, eff. 2/1/2010). (a) General.	X			

INFORMED AVISTA THERE WILL BE A FORMAL CONTROL ROOM INSPECTION IN 2013		
(1) This section applies to each operator of a pipeline facility with a controller working in a control room who monitors and controls all or part of a pipeline facility through a SCADA system. Each operator must have and follow written control room management procedures that implement the requirements of this section, except that for each control room where an operator's activities are limited to either or both of:  (ii) Transmission without a compressor station, the operator must have and follow written procedures that implement only paragraphs (d) (regarding fatigue), (i) (regarding compliance validation), and (j) (regarding compliance and deviations) of this section. –  Required information found in Avista's Control Room Management Plan Sections 400, 500, 800 And 900.		
(2) The procedures required by this section must be integrated, as appropriate, with operating and emergency procedures required by § § 192.605 and 192.615. An operator must develop the procedures no later than August 1, 2011 and implement the procedures no later than Febraury 1, 2013. – Avista's Plan was developed 2010 and 2011 prior to July, implemented July 29, 2011.		

		REPORTING RECORDS	S	U	N/A	N/C
1.		Submission of Data to the National Pipeline Mapping System Under the Pipeline Safety Improvement Act of 2002				
	49 U.S.C. 60132, Subsection (b)	Updates to NMPS: Operators are required to make update submissions every 12 months if any system modifications have occurred. Go to <a href="http://www.npms.phmsa.dot.gov/submission/">http://www.npms.phmsa.dot.gov/submission/</a> to review existing data on record. Also report	х			
	ADB-08-07	no modifications if none have occurred since the last complete submission. Include operator contact information with all updates.  Reviewed emails documenting submission				
2.	RCW 81.88.080	Pipeline Mapping System: Has the operator provided accurate maps (or updates) of pipelines, operating over two hundred fifty pounds per square inch gauge, to specifications developed by the commission sufficient to meet the needs of first responders?	x			
3.	191.5	Immediate Notice of certain incidents to NRC (800) 424-8802, or electronically at <a href="http://www.nrc.uscg.mil/nrchp.html">http://www.nrc.uscg.mil/nrchp.html</a> , and additional report if significant new information becomes available. Operator must have a written procedure for calculating an initial estimate of the amount of product released in an accident. (Amdt. 192-115, 75 FR 72878, November 26, 2010, eff. 1/1/2011).  Reviewed Avista's Gas Loss Calculator Spread sheet called "Rule of Thumb Gas Loss Calculator"	x			
4.	191.7	Reports (except SRCR and offshore pipeline condition reports) must be submitted electronically to PHMSA at <a href="https://opsweb.phmsa.dot.gov">https://opsweb.phmsa.dot.gov</a> unless an alternative reporting method is authorized IAW with paragraph (d) of this section. (Amdt. 191-115, 75 FR 72878, November 26, 2010, eff. 1/1/2011).  Most recent electronic submission was in 2011	x			
5.	191.15(a)	30-day follow-up written report ( <b>Form 7100-2</b> ) Submittal must be electronically to <a href="http://pipelineonlinereporting.phmsa.dot.gov">http://pipelineonlinereporting.phmsa.dot.gov</a> (Amdt. 192-115, 75 FR 72878, November 26, 2010, eff. 1/1/2011). <b>None for transmission</b>	х			
6.	191.15(c)	Supplemental report (to 30-day follow-up)  Yes if needed	х			
7.	191.17	Complete and submit DOT Form PHMSA F 7100-2.1 by March 15 of each calendar year for the preceding year. ( <i>NOTE: June 15, 2011 for the year 2010</i> ). (Amdt. 192-115, 75 FR 72878, November 26, 2010). <b>Yes</b>	х			

	REPORTING RECORDS					N/C
8.	191.22	Each operator must obtain an OPID, validate its OPIDs, and notify PHMSA of certain events at <a href="https://opsweb.phmsa.dot.gov">https://opsweb.phmsa.dot.gov</a> (Amdt. 192-115, 75 FR 72878, November 26, 2010, eff. 1/1/2011).  In email dated 4-17-12 verified OPID # with PHMSA	x			
9.	191.23	Safety related condition reports  Avista has never had SRCR	х			
10.	191.25	Filing the SRCR within 5 days of determination, but not later than 10 days after discovery <b>Avista has never had SRCR</b>	х			
11.	192.727(g)	Abandoned facilities offshore, onshore crossing commercially navigable waterways reports  None	x			
12.	480-93-200(1)	Telephonic Reports to UTC Pipeline Safety Incident Notification 1-888-321-9146 (Within 2 hours) for events which (regardless of cause);				
13.	480-93-200(1)(a)	Result in a fatality or personal injury requiring hospitalization; NONE FOR TRANSMISSION	х			
14.		Results in damage to property of the operator and others of a combined total exceeding fifty thousand dollars;  Note: Report all damages regardless if claim was filed with pipeline company or not.  NONE FOR TRANSMISSION	х			
15.	480-93-200(1)(c)	Results in the evacuation of a building, or high occupancy structures or areas;  NONE FOR TRANSMISSION	х			
16.	480-93-200(1)(d)	Results in the unintentional ignition of gas; NONE FOR TRANSMISSION	х			
17.	480-93-200(1)(e)	Results in the unscheduled interruption of service furnished by any operator to twenty five or more distribution customers;  NONE FOR TRANSMISSION	x			
18.	480-93-200(1)(f)	Results in a pipeline or system pressure exceeding the MAOP plus ten percent or the maximum pressure allowed by proximity considerations outlined in WAC 480-93-020; NONE FOR TRANSMISSION	х			
19.	480-93-200(1)(g)	Is significant, in the judgment of the operator, even though it does not meet the criteria of (a) through (e) of this subsection; or NONE FOR TRANSMISSION	х			
20.	480-93-200(2)	Telephonic Reports to UTC Pipeline Safety Incident Notification 1-888-321-9146 (Within 24 hours) for; NONE FOR TRANSMISSION	х			
21.	480-93-200(2)(a)	The uncontrolled release of gas for more than two hours; NONE FOR TRANSMISSION	х			
22.	480-93-200(2)(b)	The taking of a high pressure supply or transmission pipeline or a major distribution supply pipeline out of service;  NONE FOR TRANSMISSION	х			
23.	480-93-200(2)(c)	A pipeline operating at low pressure dropping below the safe operating conditions of attached appliances and gas equipment; or NONE FOR TRANSMISSION	х			
24.	480-93-200(2)(d)	A pipeline pressure exceeding the MAOP NONE FOR TRANSMISSION	х			

Comments:		

Written incident reports (within 30 days) including the following; NONE FOR TRANSMISSION	S	U	N/A	N/C
--	---	---	-----	-----

26.	480-93-200(4)(a)	Name(s) and address(es) of any person or persons injured or killed, or whose property was damaged; NONE FOR TRANSMISSION	X	
27.	480-93-200(4)(b)	The extent of injuries and damage; NONE FOR TRANSMISSION	X	
28.	480-93-200(4)(c)	A description of the incident or hazardous condition including the date, time, and place, and reason why the incident occurred. If more than one reportable condition arises from a single incident, each must be included in the report;  NONE FOR TRANSMISSION	X	
29.	480-93-200(4)(d)	A description of the gas pipeline involved in the incident or hazardous condition, the system operating pressure at that time, and the MAOP of the facilities involved; <b>NONE FOR TRANSMISSION</b>	X	
30.	480-93-200(4)(e)	The date and time the gas pipeline company was first notified of the incident; NONE FOR TRANSMISSION	X	
31.	480-93-200(4)(f)	The date and time the ((operators')) gas pipeline company's first responders arrived on-site; NONE FOR TRANSMISSION	X	
32.	480-93-200(4)(g)	The date and time the gas ((facility)) pipeline was made safe; NONE FOR TRANSMISSION	X	
33.	480-93-200(4)(h)	The date, time, and type of any temporary or permanent repair that was made; NONE FOR TRANSMISSION	Х	
34.	480-93-200(4)(i)	The cost of the incident to the ((operator)) gas pipeline company; NONE FOR TRANSMISSION	Х	
35.	480-93-200(4)(j)	Line type; NONE FOR TRANSMISSION	Х	
36.	480-93-200(4)(k)	City and county of incident; and NONE FOR TRANSMISSION	X	
37.	480-93-200(4)(1)	Any other information deemed necessary by the commission.  NONE FOR TRANSMISSION	X	
38.	480-93-200(5)	Submit a supplemental report if required information becomes available NONE FOR TRANSMISSION	X	
39.	480-93-200(6)	Written report within 45 days of receiving the failure analysis of any incident or hazardous condition due to construction defects or material failure NONE FOR TRANSMISSION	Х	

Comments:		

40.	480-93-200(7)	<b>Annual Reports</b> filed with the commission no later than <b>March 15</b> for the proceeding calendar year	S	U	N/A	N/C
41.	480-93-200(7)(a)	A copy of PHMSA F-7100.1-1 and F-7100.2-1 annual report required by U.S. Department of Transportation, PHMSA/Office of Pipeline Safety	X			
42.	480-93-200(7)(b)	Damage Prevention Statistics Report including the following;	X			
43.	480-93-200(7)(b)(i)	Number of gas-related one-call locate requests completed in the field;	X			
44.	480-93-200(7)(b)(ii)	Number of third-party damages incurred; and	X			
45.	480-93-200(7)(b)(iii)	Cause of damage, where cause of damage is classified as one of the following:  (A) Inaccurate locate;  (B) Failure to use reasonable care;  (C) Excavated prior to a locate being conducted; or  (D) Other	X			

46.	480-93-200(7)(c)	Reports detailing all construction defects and material failures resulting in leakage.  Categorizing the different types of construction defects and material failures. The report must include the following:  (i) Types and numbers of construction defects; and  (ii) Types and numbers of material failures.	Х		
47.	480-93-200(8)	Providing updated emergency contact information to the commission and appropriate officials of all municipalities where gas pipeline companies have facilities	X		
48.	480-93-200(9)	Providing by email, reports of daily construction and repair activities no later than 10:00 a.m.	X		
49.	480-93-200(10)	Submitting copy of DOT Drug and Alcohol Testing MIS Data Collection Form when required	X		

Comments:			

		CONSTRUCTION RECORDS	S	U	N/A	N/C
50.	192.225	Test Results to Qualify Welding Procedures	Х			
51.	192.227	Welder Qualification	х			
52.	192.241(a)	Visual Weld Inspector Training/Experience	х			
53.	192.243(b)(2)	Nondestructive Technician Qualification	х			
54.	192.243(c)	NDT procedures	х			
55.	192.243(f)	Total Number of Girth Welds	Х			
56.	192.243(f)	Number of Welds Inspected by NDT	Х			
57.	192.243(f)	Number of Welds Rejected	Х			
58.	192.243(f)	Disposition of each Weld Rejected	Х			
59.	480-93-080(1)(b)	Use of testing equipment to record and document essential variables	Х			
60.	480-93-115(2)	Test leads on casings (without vents) installed after 9/05/1992 Section 5.14 page 11 for testing casing wo test lead. Two casing on transmission without test leads. Both installed prior to 92. There is a job ready to be scheduled that may clear both as well as well as weld on test leads	х			
61.	480-93-115(3)	Sealing ends of casings or conduits on Transmission lines and main  Section 3.42 sheet 5, transmission line installed prior to code. In Colville on Skidmore  Rd dug up casing and at other dig locations on transmission have noted casing seals.  Casing were installed with casing seal when installed in 1966.	х			
62.	480-93-115(4)	Sealing ends (nearest building wall) of casings or conduits on services  NA, this transmission. It is address in O&M section 3.16 sheet 8	х			
63.	192.303	Construction Specifications  Must sign pressure test documentation	х			
64.	192.325	Underground Clearance	Х			
65.	192.327	Amount, Location, Cover of each Size of Pipe Installed  For transmission Section 3.15 sheet 1. Installed with 36 inches minimum.	х			

		CONSTRUCTION RECORDS	S	U	N/A	N/C
66.	192.328	If the pipeline will be operated at the alternative MAOP standard calculated under 192.620 (80% SMYS) does it meet the additional construction requirements for:  • Quality assurance • Girth welds • Depth of cover • Initial strength testing, and; • Interference currents?  AVISTA DOES NOT USE ALTERNATIVE METHOD			x	
67.	480-93-160(1)	Detailed report filed 45 days prior to construction or replacement of transmission pipelines ≥ 100 feet in length  Section 2.12 sheet 4. When Avista installed the 12" in 2009 (first 3-4 miles is 19.9  SYMS making transmission start at start at Rutter Parkway and Indian Trail Rd)  Gave notice to UTC for construction and proximity consideration.	х			
68.	480-93-170(3)	Pressure Tests Performed on new and replacement pipelines	х			
69.	480-93-170(10)	Pressure Testing Equipment checked for Accuracy/Intervals (Manufacturers Recom or Operators schedule)  Section 5.21	х			
70.	480-93-175(1)	Study prepared and approved prior to moving and lowering of metallic pipelines > 60 psig  No part of transmission moved or lowered	х			
71.	192.455	Cathodic Protection CP installed on transmission in 1966 when it was installed. CP test boxes were part of original construction. Verified with DIMP records.	х			

Comments:			

		OPERATIONS and MAINTENANCE RECORDS	S	U	N/A	N/C
72.	192.14	Conversion To Service Performance and Records			-	
73.	192.14 (a)(2)	Visual inspection of right of way, aboveground and selected underground segments  Avista does not use previously used pipe of any kind			X	
74.	192.14 (a)(3)	Correction of unsafe defects and conditions  Avista does not use previously used pipe of any kind			X	
75.	192.14 (a)(4)	Pipeline testing in accordance with Subpart J  Avista does not use previously used pipe of any kind			X	
76.	192.14 (b)	Pipeline records: investigations, tests, repairs, replacements, alterations (life of pipeline)  Avista does not use previously used pipe of any kind			X	
77.	192.16	Customer Notification (Verification – 90 days – and Elements)  Other than the Kettle Plant no direct customers on Transmission. Pressure to before going to customers. Reviewed customer notification letter and New Gas Customer Report (a list of who the letter and information was sent to.)	х			
78.	192.603(b)	Procedural Manual Review – Operations and Maintenance (1 per yr/15 months) .605(a)  Note: Including review of OQ procedures as suggested by PHMSA - ADB-09-03 dated 2/7/09  O&M Review done annually. Information accumulated all year and incorporated at the end of the year. Reviewed Documentation	х			
79.	192.603(b)	Abnormal Operations .605(c)  This transmission line is run in connection to a distribution line 192.605 (c)(5).  Although Avista does have SCADA system that monitors transmission line. Operators receive alarms and alerts and can dispatch 1 <sup>st</sup> responders. They cannot control the system.	x			

		OPERATIONS and MAINTENANCE RECORDS	S	U	N/A	N/C
80.	192.603(b)	Availability of construction records, maps, operating history to operating personnel .605(b)(3)  Yes, in O&M. All employees have access to maps and computers. However, any repairs prior to 11-2008 were not transferred to electronic maps (GIS) – they are on the old paper maps. Avista is aware this is a concern because employees currently use the GIS maps exclusively. Reviewed job for putting barrel on transmission line in 2000, it was not o the GIS maps.  Elbow fittings and tees not on original as builts or maps and that is one of Avista's identified records gaps.	X			
81.	192.603(b)	Periodic review of personnel work – effectiveness of normal O&M procedures .605(b)(8)  Management review of greens, which is the gas operating order for normal construction and trouble orders (first response)	X			
82.	192.603(b)	Periodic review of personnel work – effectiveness of abnormal operation procedures .605(c)(4)  Management review of greens, which is the gas operating order for normal construction and trouble orders (first response)	х			
83.		Damage Prevention Program: This program was reviewed during the Colville Inspection 9-2012				
84.	192.603(b)	List of Current Excavators .614 (c)(1)	X			L
85.	192.603(b)	Notification of Public/Excavators .614 (c)(2)	X			
86.	192.603(b)	Notifications of planned excavations. (One -Call Records) .614 (c)(3)	X			
87.		Provide as follows for inspection of pipelines that an operator has reason to believe could be damaged by excavation activities:		'	,	
88.	.614(c)(6)	1. Is the inspection done as frequently as necessary during and after the activities to verify the integrity of the pipeline?	X			
89.		2. In the case of blasting, does the inspection include leakage surveys? (required)	X			
90.		Damage Prevention (Operator Internal Performance Measures)				
91.		ne operator voluntarily submit pipeline damage statistics into the UTC Damage Information (DIRT)? Operator may register at <a href="https://identity.damagereporting.org/cgareg/control/login.do">https://identity.damagereporting.org/cgareg/control/login.do</a>				
92.		Does the operator have a quality assurance program in place for monitoring the locating and marking of facilities? Do operators conduct regular field audits of the performance of locators/contractors and take action when necessary? (CGA Best Practices v. 6.0, Best Practice 4-18. Recommended only, not required)	x			
93.		Does operator including performance measures in facility locating services contracts with corresponding and meaningful incentives and penalties?	X			
94.		Do locate contractors address performance problems for persons performing locating services through mechanisms such as re-training, process change, or changes in staffing levels?	x			
95.		Does the operator periodically review the Operator Qualification plan criteria and methods used to qualify personnel to perform locates?	x			
96.		Review operator locating and excavation <u>procedures</u> for compliance with state law and regulations.	х			
97.		Are locates are being made within the timeframes required by state law and regulations? Examine record sample.	х			
98.	195.507(b)	Are locating and excavating personnel properly <u>qualified</u> in accordance with the operator's Operator Qualification plan and with federal and state requirements?	X			
99.	192.709	Class Location Study (If Applicable) .609 58.1 miles of transmission in class 1, 12.56 miles of transmission in class 2 and 1.9 miles of transmission in class 3. Verified for current Avista Transmission line study	x			
100.	192.605(a)	Confirmation or revision of MAOP. Final Rule Pub. 10/17/08, eff. 12/22/08611  Based on .273 and 24000	X			

		OPERATIONS and MAINTENANCE RECORDS	S	U	N/A	N/C
101.	192.603(b)	Prompt and effective response to each type of emergency .615(a)(3)  Note: Review operator records of previous accidents and failures including third-party damage and leak response	х			
102.	192.615	Actions required to be taken by a controller during an emergency in accordance with 192.631. (Amdt. 192-112, 74 FR 63310, December 3, 2009, eff. 2/1/2010)615(a)(11) <b>2013 control room inspection to be schedule later. Reviewed procedure</b>	х			
103.	192.603(b)	Location Specific Emergency Plan .615(b)(1)	Х			
104.	192.603(b)	Emergency Procedure training, verify effectiveness of training .615(b)(2)	х			
105.	192.603(b)	Employee Emergency activity review, determine if procedures were followed615(b)(3)	х			
106.	192.603(b)	Liaison Program with Public Officials .615(c)	х			

Co	omments:			

		Public Awarenes	s Program .616 on conducted in 2012	S	U	N/A	N/C
		Operators in existence on June 20, 2005, must have completed their written programs no later than June 20, 2006. See 192.616(a) and (j) for exceptions.  API RP 1162 Baseline* Recommended Message Deliveries					
	192.603(b)	Stakeholder Audience (Natural Gas Transmission Line Operators)	Baseline Message Frequency (starting from effective date of Plan)				
	,	Residents Along Right-of-Way and Places of Congregation	2 years				
		Emergency Officials	Annual				
		Public Officials	3 years				
		Excavator and Contractors	Annual				
		One-Call Centers	As required of One-Call Center				
		* Refer to API RP 1162 for additional requirements, including general program recommendations, supplemental requirements, recordkeeping, program evaluation, etc.					
107.	192.603(b)	(3) Physical indications of a possible rel	rsons engaged in excavation related activities a prior to excavation and other damage unintended release from a gas pipeline facility ease; the event of a gas pipeline release; and	X			
108.		Documentation properly and adequately reflects implementation of operator's Public Awareness Program requirements - Stakeholder Audience identification, message type and content, delivery method and frequency, supplemental enhancements, program evaluations, etc. (i.e. contact or mailing rosters, postage receipts, return receipts, audience contact documentation, etc. for emergency responder, public officials, school superintendents, program evaluations, etc.)616 (e) & (f)		Х			
110.		The program conducted in English and any oth significant number of the population in the open		X			

111.	IAW API RP 1162, the operator's program should be reviewed for effectiveness within four years of the date the operator's program was first completed. For operators in existence on June 20, 2005, who must have completed their written programs no later than June 20, 2006, the first evaluation is due no later than June 20, 2010616(h)	X		
112.	Analyzing accidents and failures including laboratory analysis where appropriate to determine cause and prevention of recurrence .617  Note: Including excavation damage (PHMSA area of emphasis)	X		

Comme	ents:				
113.		Pressure Testing Section 3.18 sheet 7 and 8 and reviewed previously. This is transmission and for the	]		
	192 517	transmission line although prior to code was pressure tested. Pressure test practice was to	v		

113.	192.517	Pressure Testing Section 3.18 sheet 7 and 8 and reviewed previously. This is transmission and for the transmission line although prior to code was pressure tested. Pressure test practice was to test whole as built including laterals at the same time. However, back then the actual footage of pipe tested was not recorded so there is not absolute proof that laterals were included in pressure test.	х		
114.	.553(b)	Uprating None on Transmission	х		
115.	192.709	Maximum Allowable Operating Pressure (MAOP)			
116.		Note: If the operator is operating at 80% SMYS with waivers, the inspector needs to review the special conditions of the waiver.			
117.		MAOP cannot exceed the lowest of the following: .619			
118.	.709	Design pressure of the weakest element, .619(a)(1) Amdt, 192-103 pub. 06/09/06, eff. 07/10/06  6-11 Avista started a project to review transmission. At that time they divided transmission line in to 98 segments. For every segment there is a folder with copies of original as built, MAOP doc, and pressure test.  • Avista using 24000 for yield strength.	x		

119.		The highest actual operating pressure to which the segme years preceding the applicable date in the second column according to .619(a)(2) after the applicable date in the third uprated according to subpart K. Amdt 192-102 pub. 3/15 line related compliance deadlines and additional gath Part 192 including this amendment619(a)(3  The transmission line was pressure tested and recomponent to test against. Believe all laterals we but cannot document. Tested to 700, 1.4 was prebecause of no code. It hydro tested in 4 segment 66, Chewelah to Colville 10-18-66, Colville to Ketested 750 and 4th test to Boise Cascade Mill was	a, unless the segment ird column or the section, of the section of	t was tested in gment was for gathering nents, refer to ble. Lateral hing in the the only oressure test (1966) newelah 8-27-	x		
		Pipeline segment	Pressure date	Test date			
		-Onshore gathering line that first became subject to this part (other than §192.612) after April 13, 2006.  Offshore gathering lines	March 15, 2006, or date line becomes subject to this part, whichever is later.	5 years preceding applicable date in second column. July 1, 1971			
120.	.709	All other pipelines July 1, 1970 July 1, 1965					
121.		<ul> <li>.620 If the pipeline is designed to the alternative MAOP additional design requirements for:</li> <li>General standards</li> <li>Fracture control</li> <li>Plate and seam quality</li> <li>Mill hydrostatic testing</li> <li>Coating</li> <li>Fittings and flanges</li> <li>Compressor stations Final rule pub. 10/17/08</li> </ul> Avista does not do alternative MAOP.		does it meet the	x		
122.	480-93-015(1)	Odorization of Gas – Concentrations adequate			х		
	100 75-015(1)	Colville's last odorant test site is at the end of the tran	nsmission line. Revi	iewed	Λ		
123.	480-93-015(2)	Monthly Odorant Sniff Testing Colville has 5 odorant test sites the last one is at the en Spokane injects odorant at 9 mile Gate Station #8008 are all in the distribution system and odorant ok . Av ensure they are always at extremity of system. In Spot test sites.	8. In Spokane distr vista reviews system	ict the test sites annually to	х		

124.	480-93-015(3)	rompt action taken to investigate and remediate odorant concentrations not meeting the inimum requirements  vista O&M procedure is to immediately take 2 <sup>nd</sup> read if 1 <sup>st</sup> read not good. Most of the me 2 <sup>nd</sup> read is good. When the 2 <sup>nd</sup> read is not good, procedure is to call in Pressure ontrol man to adjust odorizer. In Nov 2009 when the new 12" installed at gate station ad low reads for month due to pickling of line. That month Avista did 6 extra odor eads, while line was pickling			
125.	480-93-015(4)	Odorant Testing Equipment Calibration/Intervals (Annually or Manufacturers Recommendation)  Odometer has 2 yr calibration. Reviewed calibration dates. In Spokane 2009 to 2011 which is ok but then sent back to manufacture because battery not operating properly. First glance it appears that it was calibrated late but was not.	x		
126.	480-93-124(3)	Pipeline markers attached to bridges or other spans inspected? 1/yr(15 months)  O&M Section 3.15. No bridges on transmission line.	х		
127.	480-93-124(4)	Markers reported missing or damaged replaced within 45 days?	X		

Comments:			

128.	480-93-185(1)	Reported gas leaks investigated promptly/graded/record retained  Investigated promptly. Avista does not carry leaks more than 12 months.	х		
129.	480-93-185(3)	Leaks originating from a foreign source reported promptly/notification by mail/record retained  WAC date 6-30-08. No foreign leaks on Transmission since then.	х		
130.	480-93-187	Gas Leak records From 1966 to 1972 (code effect) Leak Surveys were conducted per 72.  192 only requires that leak survey records be kept for 5 years. Avista has at least 20 years' worth.	х		
131.	480-93-188(1)	Gas Leak surveys See question 133. Reviewed 12-2012 leak found on map 12CCD-4-16X. Reviewed Leak report generated from map, it is # 12-2102. It is 3 part form (blue, yellow and white). Blue to construction which in this case is Colville, Yellow to compliance tech and original remains in Leak Survey Dept. Colville takes the blue and completes and sends to Linda Burger to review for DIMP information then to Shawn, leak survey dept. and he files when complete To ensure that all leaks are fixed, Shawn sends annual report to managers to make sure completed. Compliance tech is in loop and has weekly conversations with district manager. Avista does not carry leaks more than 12 months	x		
132.	480-93-188(2)	Gas detection instruments tested for accuracy/intervals (Mfct rec or monthly not to exceed 45 days)  Flame ionization have SN and Calibration on leak survey form and are calibrated daily if done by contractor. FI and CGI calibrated monthly in each district. Doc on any leak form or map.	x		

133.		Leak survey frequency (Refer to Table Be	low)		
	480-93-188(3)	Transmission done annually. Reviewed 2009 thru 2012. Spokane has records back to 2007 and prior to that leak surveys are archives. Leak Survey in housing development done twice annually because of class 3. Line is broken down between Colville and Spokane districts. These Colville Transmission leak survey areas are called Colville transmission 1 and 2. Also Reviewed Spokane lines, in 2010 installed the new 12" to prevent a HCA area. 19.9 % SYMS. Deer Lake is separation for Spokane and Colville districts. For Spokane only the transmission line is transmission all laterals are HP distribution. Leak surveyed at the same time. Also Spokane HP and Transmission leak surveys done at the same time. Leaks are found but in Spokane for 2012 there were no transmission leaks, there were 12 HP leaks (all were above ground).  Procedure for map error. Noted on question on map. Leak survey folds copy leak survey form and send to GIS editing group and they have 6 months to correct map. Mapping sends someone out into field to verify there is a mapping error.  Fittings not shown on map prior to DIMP. The barrel repair mapped on paper not on GIS map. Paper maps were used as the basis for the electronic GIS mapping system. Fittings are missing from maps			
		Business Districts (By 6/02/07)	1/yr (15 months)		
		High Occupancy Structures	1/yr (15 months)		
		Pipelines Operating ≥ 250 psig	1/yr (15 months)		
	Other N	Mains: CI, WI, copper, unprotected steel	2/yr (7.5 months)		
	Other I	rums. Ci, vvi, copper, unprotected sect	Ziji (i.e monens)		ļ
134.	480-93-188(4)(a)	O&M requires and Reviewed in Colville  In Colville district a shorted casing on 14-2012 and has had the initial leak sur	resurfacing, following street alterations or repairs edid road rebuild leak survey on Blue Creek Rd.  Stephen Rd N of Clayton. This short found 8-rvey will be done as required. They are going of eliminate short and casing and if that is the lly.	х	
135.	480-93-188(4)(b)	Special leak surveys - areas where substrunderground gas facilities, and damage of Reviewed in Colville did road rebuild lea	ucture construction occurs adjacent to ould have occurred	х	
136.	480-93-188(4)(c)	Special leak surveys - Unstable soil areas None		х	
137.	480-93-188(4)(d)		of unusual activity, such as earthquake, floods,	х	
138.	480-93-188(5)	Gas Survey Records All gas leak survey records kept in Spo	skane.	х	
139.	480-93-188(6)  All gas leak survey records kept in Spokane.  Leak Survey Program/Self Audits Reviewed all requirements on Leak Survey maps			х	

140.	192.709	whole line is flown an RR crossings. Spokane  1st one is at mile mar marker #4  2nd one is at the w side 150 feet west of mark 3rd one is at E side of 4th Pipeline marker 2' Colville 1. US 395 crossing se 2. BNRR crossing vict 3. WA state hwy 25 cu 4th. City of Kettle Fall 5th. Boise Plywood pl	tion, and description of each repair made to pipe the retained for as long as the pipe remains in sumually, in Oct segments walked. 2 <sup>nd</sup> patrol ker 01 to north side of water crossing at Little of 395 to east side of 395 800 ft s of 395 and er that crosses aerial marker 27 395 E to pipeline mile marker 27/e side of 397 South to South side of RR crossing to Vent of Chewlah approx. 800 feet s of Logan inity of us 395 crossing crossing - THIS ONE IS DONE 4 TIMES A Yels (Juniper street to E Evergreen drive)	if for highway and e Spokane mile Stephenson and 5 Rd. ZEAR, CLASS 3	x			
		Class Location	At Highway and Railroad Crossings	At All Other Pla	ces	1		
		1 and 2	2/yr (7½ months)	1/yr (15 months				
		3	4/yr (4½ months)	2/yr (7½ month				
		4	4/yr (4½ months)	4/yr (4½ month		1		
				• •				
141.	192.709	Leak Su	nrveys (Refer to Table Below) .706		X			
		Class Location	Required	Not Exceed		1		
		1 and 2	1/yr	15 months				
		3	2/yr	7½ months				
		4	4/yr	4½ months				
		nd in Oct do the annual HP l	annual leak survey done again later in the eak survey. Meet the 7 ½ requirement					
142.	192.605(b)	None for transmission	derwater Facility Reports .727(g)		Х			
143.	192.709	Avista does not have con					x	
144.	192.709	Compressor Station Emer Avista does not have con	gency Shutdown ( <b>1 per yr/15 months</b> ) .731(ampressor station(s)	<u></u>			х	
145.	192.709		etection and Alarms ( <b>Performance Test</b> ) .736	(c)			х	
	1	Avista does not have con	1				А	
146.	192.709	Only one Regulator Sta been in by pass mode	gulating Stations (1 per yr/15 months) .739 tion called Antler Rd Reg Station 715 (work since 1997. It had annual maintenances et a tmospheric 3 year eval on station, since it	very year. In 2012,	х			
147.	192.709	Pressure Limiting and Re Although there are man	gulator Stations – Capacity (1 per yr/15 month ny regulator stations off the transmission line erefore no capacity checks required.	<b>s</b> ) .743	х			

Comments:

153. 154. 155.	192.603(b) 192.709 192.709	NDT – NDT Personnel Qualification .243(b)(2)  RECORDS  NDT Records (Pipeline Life) .243(f)  Repair: pipe (Pipeline Life); Other than pipe (5 years)	X X		
152. 153.	192.603(b) 192.603(b)	Welding – Welder Qualification .227/.229  RECORDS  NDT – NDT Personnel Qualification .243(b)(2)	X		
151.	192.603(b)	Welding – Procedure .225(b) RECORDS  Welding – Welder Oyelifaction .227/220	х		
150.	192.603(b)	Prevention of Accidental Ignition (hot work permits) .751  O&M 3.17 and is an OQ task in section 5.31 Appendix A  Use Warning tape when welding in hole and traffic control signs,	х		
149.	192.709	Valve Maintenance (1 per yr/15 months) .745 Review  Emergency valves on Transmission line are 5 valves in Colville and 5 in Spokane.  There are other emergency valves around stations but they are considered distribution because they are not 20% SMYS  Vault Maintenance (≥200 cubic feet)(1 per yr/15 months) .749  No vaults in WA	x	X	

**Comments:** 

		CORROSION CONTROL RECORDS	S	U	N/A	N/C
158.	192.453	CP procedures (system design, installation, operation, and maintenance) must be carried out by qualified personnel  Reviewed Gary Douglas NACE and Bob Larson NACE  O&M Section 5.3.1  Gary works with design engineering for all cp items. Gary has isolated the transmission and HP system from the distribution. On transmission (including HP laterals) there are 56 test sites for Colville district and 17 for Spokane district.	x			
159.			x			

		CORROSION CONTROL RECORDS	S	U	N/A	N/C
160.	192.491	Annual Pipe-to-soil Monitoring (1 per yr/15 months) for short sections (10% per year; all in 10 years) .465(a) No short sections	x			
161.	Avista has maps, updated in 6 months. CP records are kept for 3 years in the office and the older ones are archived and everything from 2005 to current are on the computer 2005 to 2009 on spread sheets and 2009 on CLM Compliance List Manager system used by compliance techs					
162.	Prior to 2010 records are on paper and archived. 2010 forward are on CLM.  Exposed pipe for kettle plant 2 years ago for new valves, cp test leads at Skidmore Rd, intersection of new 12" and old 8" located at Indian Trail and Rutter Parkway.  These records were reviewed in the Colville inspection		x			
163.	480-93-110(8)	CP test reading on all exposed facilities where coating has been removed <b>ok</b>	х			
Rectifier Monitoring (6 per yr/2½ months) .465(b)  All Kettle transmission rectifiers reviewed during Colville Standard inspection (2 for Transmission). Reviewed all rectifier for Spokane transmission, there ais one rectifier on Bernhill Rd. Reviewed readings and dates.		х				
165.	192.491	Interference Bond Monitoring – Critical (6 per yr/2½ months) .465(c) No bonds	х			
166.	192.491	Interference Bond Monitoring – Non-critical (1 per yr/15 months) .465(c) none	х			
167.	192.491	Prompt Remedial Actions .465(d)  If find low cp, write work order and have 90 days to figure out. Example is Hafer Rd, low read found364, work order 3850, 1 -9-2012. It was found shut off. Also at time Addy and Hafer Rd found off, most likely lightning strike or power surge etc. – Main breakers still on. Doing its Job.	x			
168.	192.491	Unprotected Pipeline Surveys, CP active corrosion areas (1 per 3 cal yr/39 months) .465(e) No unprotected pipe either transmission or distribution	х			
169.	192.491	Electrical Isolation (Including Casings) .467 Use thinsultor and isolation at every regulator and at meter. Casings take annual read and ensures isolation. NOTE: division of transmission line work is at N Deer Lake Rd. One shorted casing in Colville found in 2012 and in Spokane none – NOTE that although this is called Colville short it is actually in the Spokane District  In Colville district a shorted casing on Stephen Rd N of Clayton. This short found 8-14-2012 and has had the initial leak survey will be done as required. They are going to clear one side, job in, but job may not eliminate short and casing and if that is the case will be leak surveyed twice annually.	x			
170.	480-93-110(2)	Remedial action taken within 90 days (Up to 30 additional days if other circumstances. Must document) .465(d)  Yes, see question 167	x			
171.	480-93-110(3)	CP Test Equipment and Instruments checked for Accuracy/Intervals (Mfct Rec or Opr Sched)  All equipment calibrated in Dec. CP dept calibrates all cp equipment half-cell, voltmeter for all districts. Reviewed Calibration worksheet. Half cells must be within 5mv of test cell if not, taken apart and cleaned and retest. If still not good replace. Reviewed 2011, 2010 and 2009. For Volt Meter to be within 50mv of test tinker racer. Looked at Bob Larsen, Ken Sampson and Mike Ressa for Transmission.	x			
172.	480-93-110(5)	Casings inspected/tested annually not to exceed fifteen months  System 28, is the Spokane side of Transmission, 3 in Spokane. Requirement is 100 mill volt or .1 difference or greater. Reviewed crossing at Rutter south of reg station 53.  35 casing on Colville side of transmission system. All ok per Colville distribution audit. There is one shorted casing on the Colville side, 90 day leak survey done and will start 2x a year.	x			

		CORROSION CONTROL RECORDS	S	U	N/A	N/C
480-93-110(5)(a) methods <b>None insta</b>		Casings w/no test leads installed prior to 9/05/1992. Demonstrate other acceptable test methods  None installed on transmission line prior to 92. O&M section 5.14, page 11 of 14 address casings w/no test leads. There is one in WA	х			
174.	480-93-110(5)(b)	Possible shorted conditions – Perform confirmatory follow-up inspection within 90 days  Yes Colville short is example. 90 day done	х			
175.	480-93-110(5)(c) On Colville casing can only dig one side and there is work order to do it. If this does not clear shorts it will be leak survey 2x year.		х			
176.			х			
177.	77. 192.491 Interference Currents .473 Transmission none		x			
178.	192.491	Internal Corrosion; Corrosive Gas Investigation .475(a)  No corrosion gas per contract with Williams	x			
179.	192.491	Internal Corrosion; Internal Surface Inspection; Pipe Replacement .475(b)  None	x			
180.	192.491	Internal Corrosion; New system design; Evaluation of impact of configuration changes to existing systems .476(d)  None, O&M 2.32	х			
181.	192.491	Internal Corrosion Control Coupon Monitoring (2 per yr/7½ months) .477 None	х			
182.	192.491	Atmospheric Corrosion Control Monitoring (1 per 3 cal yr/39 months onshore; 1 per yr/15 months offshore) .481 Only above ground transmission pipe at Antler Rd Reg station 715 and Kettle Plant boiler meter, industrial meter 3415.  Avista does not look under supports for atmospheric corrosion. This was observed during crew inspection 9-11-12 at Peach crest station. Supports handled in concerns handled under Pullman Clarkston Inspection	x			
183.	192.491	Remedial: Replaced or Repaired Pipe; coated and protected; corrosion evaluation and actions .483/.485.  All repairs require coating O&M 3.32	х			

Comments:		

		PIPELINE INSPECTION (Field)	S	U	N/A	N/C
184.	184. 192.161 Supports and anchors		X			
185.	192.179	Valve Protection from Tampering or Damage	х			
186.	480-93-015(1)	Odorization levels	х			
187.	192.463	Levels of Cathodic Protection	X			
188.	192.465	Rectifiers	Х			
189.	192.467	CP - Electrical Isolation	Х			
190.	192.469	Test Stations (Sufficient Number)	X			

		PIPELINE INSPECTION (Field)	S	U	N/A	N/C
191.	192.476	Systems designed to reduce internal corrosion	х			
192.	192.479	Pipeline Components Exposed to the Atmosphere	х			
193.	192.481	Atmospheric Corrosion - monitoring	х			
194.	480-93-115(2)	Casings – Test Leads (Casings w/o vents installed after 9/05/1992)	х			
195.	192.605	Knowledge of Operating Personnel	х			
196.	613(b), .703	Pipeline condition, unsatisfactory conditions, hazards, etc.				х
197.	480-93-124	Pipeline Markers, Road and Railroad Crossings	х			
198.	192.719	Pre-pressure Tested Pipe (Markings and Inventory)				х
199.	192.739	Pressure Limiting and Regulating Devices ( <b>Mechanical</b> ) (spot-check field installed equipment vs. inspection records)				х
200.	192.743	Pressure Limiting and Regulating Devices (Capacities) (spot-check field installed equipment vs. inspection records)				х
201.	192.745	Valve Maintenance	х			
202.	192.751	Warning Signs Posted	х			
203.	192.801 - 192.809	Operator qualification questions – Refer to OQ Field Inspection Protocol Form	X			

#### **Operator Qualification Field Validation**

**Important:** Per PHMSA, the OQ Field Inspection Protocol Form 15 (Rev 3, Feb 08) shall be used by the inspector as part of this standard inspection. When completed, the inspector will upload this information into the PHMSA OQ Database (OQDB) located at <a href="http://primis.phmsa.dot.gov/oqdb/home.oq">http://primis.phmsa.dot.gov/oqdb/home.oq</a> **Date Form Upload Completed:** 10-24-2012

Comments:		

AVICTA	COMPRESSOR STATIONS INSPECTION  (Note: Facilities may be "Grandfathered")  If not located on a platform check here and skip 192.167(c) x	s	U N	N/A N/(
	(Note: Facilities may be "Grandfathered")  If not located on a platform check here and skip 192.167(c) x  AVISTA DOES NOT HAVE ANY COMPRESSOR STATIONS FOLLOWING ARE NA  163 (c) Main operating floor must have (at least) two (2) separate and unobstructed exits  Door latch must open from inside without a key  Doors must swing outward  (d) Each fence around a compressor station must have (at least) 2 gates or other facilities for emergency exit  Each gate located within 200 ft of any compressor plant building must open outward  When occupied, the door must be opened from the inside without a key  Does the equipment and wiring within compressor stations conform to the National Electric Code,  ANSI/NFPA 70?  If applicable, are there liquid separator(s) on the intake to the compressors?  Do the liquid separators have a manual means of removing liquids?  If slugs of liquid could be carried into the compressors, are there automatic dumps on the separators,  Automatic compressor shutdown devices, or high liquid level alarms?			X
(0)	1 0			X
				X
(d)	Each fence around a compressor station must have (at least) 2 gates or other facilities for emergency exit			X
	Each gate located within 200 ft of any compressor plant building must open outward			X
	When occupied, the door must be opened from the inside without a key			X
(e)				X
.165(a)	If applicable, are there liquid separator(s) on the intake to the compressors?			X
.165(b)	Do the liquid separators have a manual means of removing liquids?			X
				X
.167(a)	ESD system must:			

	COMPRESSOR STATIONS INSPECTION				
	(Note: Facilities may be "Grandfathered")				
AVVOCA	If not located on a platform check here and skip 192.167(c) x	S	U	N/A	N/C
AVISTA	If not located on a platform check here and skip 192.167(c) x  ISTA DOES NOT HAVE ANY COMPRESSOR STATIONS FOLLOWING ARE NA  - Discharge blowdown gas to a safe location - Block and blowdown the gas in the station - Shut down gas compressing equipment, gas fires, electrical facilities in compressor building and near gas headers - Maintain necessary electrical circuits for emergency lighting and circuits needed to protect equipment from damage - ESD system must be operable from at least two locations, each of which is:  - Outside the gas area of the station - Not more than 500 feet from the limits of the station - ESD switches near emergency exits?  For stations supplying gas directly to distribution systems, is the ESD system configured so that the LDC will not be shut down if the ESD is activated?  - The gas pressure equals MAOP plus 15%? - The gas pressure equals MAOP plus 15%? - An uncontrolled fire occurs on the platform? - For compressor station in a building, when  - An uncontrolled fire occurs on the building? - Gas in air reaches 50% or more of LEL in a building with a source of ignition (facility conforming to NEC Class 1, Group D is not a source of ignition)?  (a) Does the compressor station have adequate fire protection facilities? If fire pumps are used, they must not be affected by the ESD system.  (b) Do the compressor station in have eduquate fire protection facilities? If fire pumps are used, they must not be affected by the ESD system.  (b) Do the compressor station in have eduquate fire protection facilities? If fire pumps are used, they must not be affected by the ESD system.  Are the gas compressor units equipped to automatically stop fuel flow and vent the engine is stopped for any reason?  Are the mufflers equipped with vents to vent any trapped gas?  Is each compressor station building adequately ventilated?  Is all buried piping cathodically protected?  Atmospheric corrosion of aboveground facilities			77	
				X	
				X	
	gas headers			X	
	equipment from damage			X	
	ESD system must be operable from at least two locations, each of which is:				
	- Outside the gas area of the station			X	
	- Not more than 500 feet from the limits of the station			X	
	- ESD switches near emergency exits?			X	
.167 (b)				X	
.167(c)	Are ESDs on platforms designed to actuate automatically by				
	- For unattended compressor stations, when:				
	The gas pressure equals MAOP plus 15%?			X	
	An uncontrolled fire occurs on the platform?			X	
	- For compressor station in a building, when				
	An uncontrolled fire occurs in the building?			X	
	Gas in air reaches 50% or more of LEL in a building with a source of ignition (facility conforming to			X	
.171(a)	Does the compressor station have adequate fire protection facilities? If fire pumps are used, they must not be			X	
(b)	·			X	
(c)				X	
	Are the gas compressor units equipped to automatically stop fuel flow and vent the engine if the engine is stopped			X	
(e)	•			X	
.173	Is each compressor station building adequately ventilated?			X	
.457				X	
.481				X	
.603	Does the operator have procedures for the start-up and shut-down of the station and/or compressor units?			X	
	Are facility maps current/up-to-date?			X	
.616	Public Awareness Program effectiveness - Visit identified stakeholders as part of field inspection routine			X	
.615	Emergency Plan for the station on site?			X	
.707	Markers			X	
.731	Overpressure protection – reliefs or shutdowns			X	
.735	Are combustible materials in quantities exceeding normal daily usage, stored a safe distance from the compressor			X	
	building?  Are aboveground oil or gasoline storage tanks protected in accordance with <b>NFPA standard No. 30?</b>			X	
.736	Gas detection – location			X	

Comments:			
Field notes			

### **Alternative Maximum Allowable Operating Pressure**

For additional guidance refer to <a href="http://primis.phmsa.dot.gov/maop/faqs.htm">http://primis.phmsa.dot.gov/maop/faqs.htm</a> For Additional guidance see the FAQs at <a href="http://primis.phmsa.dot.gov/maop/faqs.htm">http://primis.phmsa.dot.gov/maop/faqs.htm</a>

#### AVISTA DOES NOT USE ALTERNATIVE MAOP PROCEDURES FOLLOWING ARE NA

192.620	Alternative MAOP Procedures and Verifications	S	U	N/AN/C
	The alternative MAOP is calculated by using different factors in the same formulas used for calculating MAOP in \$192.619. In determining the alternative design pressure under \$192.105 use a design factor determined in accordance with \$192.111(b), (c), or (d), or, if none of these apply in accordance with:			
	Class Location Alternative Design Factor (F) 1 0.80 2 0.67 3 0.56			
.620(a)	(1) Establish alternative MAOP commensurate with class location – no class 4			X
	(2) MAOP cannot exceed the lowest of the following:			
	(i) Design pressure of the weakest element			X
	(ii) Test pressure divided by applicable factor			X
.620(b)	(2) Pipeline constructed of steel pipe meeting additional requirements in §192.112.			X
	(3) SCADA system with remote monitoring and control			X
	(4) Additional construction requirements described in §192.328			X
	(5) No mechanical couplings			X

 $I:\PIPESAFE\NAT-GAS\Distribution\Avista\2012\D\ 2611-Standard\ (Transmission)\Form\ D-Intrastate\ Gas\ Transmission-Records\ and\ Field\ Insp.\ (May\ 2011).docx$ 

192.620 .620(c)		Alternative MAOP Procedures and Verifications	S	U	N/A	N/C
	(6)	No failures indicative of systemic material fault – if previously operated at lower MAOP			X	
	(7)	95% of girth welds have NDT			X	
.620(c)	(1)	PHMSA notified 180 days before operating at alternative MAOP			X	
	(2)	Senior Executive signatures and copy to PHMSA			X	
	(4)	Strength test per §192.505 or certify previous strength test			X	
	(6)	Construction tasks treated as covered tasks for Operator Qualification			X	
	(7)	Records maintained for life of system			X	
	(8)	Class location change anomaly remediations			X	
.620(d)	(1)	Threat matrix developed consistent with §192.917			X	
	(2)	Recalculate the potential impact circle per §192.903 and implement public education per §192.616			X	
	(3)	Responding to an emergency in an HCA				
		(i) Identify HCAs using larger impact circle			X	
		(ii) Check personnel response times			X	
		(iii) Verify remote valve abilities			X	
		(iv) Verify line break valve control system			X	
	(4)	Protect the right-of-way:				
		(i) ROW patrols 12 per year not to exceed 45 days			X	
-		(ii) Plan to identify and mitigate unstable soil			X	
		(iii) Replace loss of cover if needed			X	
		(iv) Use line-of-sight markers per §192.707			X	
		(v) Review damage prevention program in light of national consensus practices			X	
		(vi) ROW management plan to protect against excavation activities			X	
	(5)	Control Internal Corrosion:		•	•	
		(i) Program to monitor gas constituents			X	
		(ii) Filter separators if needed			X	
		(iii) Gas Monitoring equipment used			X	
		(iv) Cleaning pigs, inhibitors, and sample accumulated liquids		•	•	
.620(d)		(v) Limit CO2, H2S, and water in the gas stream			X	
		(vi) Quarterly program review based on monitoring results			X	
	(6)	(i) Control interference that can impact external corrosion			X	
		(ii) Survey to address interference currents and remedial actions			X	
	(7)	Confirm external corrosion control through indirect assessment			X	
		(i) Assess adequacy of CIS and perform DCVG or ACVG within 6 months		•		
		(ii) Remediate damage with IR drop > 35%			X	
		(iii) Integrate internal inspection results with indirect assessment			X	
		(iv) Periodic assessments for HCAs			X	
		(A-C) Close interval surveys, test stations at ½ mile intervals, and integrate results		•		
	(8)	Cathodic Protection			X	
ļ		(i) Complete remediations within 6 months of failed reading				
		(ii) Confirm restoration by a close interval survey			X	
ļ		(iii) Cathodic protection system operational within 12 months of construction completion			X	
ļ	(9)	Baseline assessment of integrity			X	
ļ		(i)(A) Geometry tool run within 6 months of service				
		(i)(B) High resolution MFL tool run within 3 years of service			X	

	Alternative MAOP Procedures and Verifications				C
	(ii) Geometry and MFL tool 2 years prior to raising pressure for existing lines			X	
	(iii) If short portions cannot accommodate tools, use direct assessment per §192.925, 927, 929 or pressure testing			X	
(10)	Periodic integrity assessments			X	
	(i) Frequency for assessments determined as if all segments covered by Subpart O				
	(ii) Inspect using MFL tool or direct assessment per §192.925, 927, 929 or pressure testing.			X	
(11)	Repairs			X	
	(i)(A) Use of the most conservative calculation for anomaly remaining strength				
	(B) Tool tolerances taken into consideration			X	
	(ii) Immediate repairs for:			X	
	(A) Dents meeting 309(b) criteria				
	(B) Defects meeting immediate criteria in §192.933(d)			X	
	(C) Calculated failure pressure ratio less than 1.25 for .67 design factor			X	
	(D) Calculated failure pressure ratio less than 1.4 for .56 design factor			X	
	(iii) Repairs within 1 year for:			X	
	(A) Defects meeting 1 year criteria in 933(d)				
	(B) Calculated failure pressure ratio less than 1.25 for .80 design factor			X	
	(C) Calculated failure pressure ratio less than 1.50 for .67 design factor			X	
	(D) Calculated failure pressure ratio less than 1.80 for .56 design factor			X	
	(iv) Evaluate defect growth rate for anomalies with > 1 year repair interval and set repair interval			X	
(1)	Provide overpressure protection to a max of 104% MAOP			X	
				X	
(2)	Procedure for establishing and maintaining set points for SCADA			$\vdash$	4
					4
			<u></u>		4

Comments:		

#### Recent Gas Pipeline Safety Advisory Bulletins: (Last 2 years)

<u>Number</u>	<u>Date</u>	Subject
ADB-09-01	May 21, 2009	Potential Low and Variable Yield and Tensile Strength and Chemical
		Composition Properties in High Strength Line Pipe
ADB-09-02	Sept 30, 2009	Weldable Compression Coupling Installation
ADB-09-03	Dec 7, 2009	Operator Qualification Program Modifications
ADB-09-04	Jan 14, 2010	Reporting Drug and Alcohol Test Results for Contractors and Multiple Operator Identification Numbers
ADB-10-02	Feb 3, 2010	Implementation of Revised Incident/Accident Report Forms for Distribution Systems, Gas Transmission and Gathering Systems, and Hazardous Liquid Systems
ADB-10-03	March 24, 2010	Girth Weld Quality Issues Due to Improper Transitioning, Misalignment, and Welding Practices of Large Diameter Line Pipe
ADB-10-04	April 29, 2010	Pipeline Safety: Implementation of Electronic Filing for Recently Revised Incident/Accident Report Forms for Distribution Systems, Gas Transmission and Gathering Systems, and Hazardous Liquid Systems
ADB-10-05	June 28, 2010	Pipeline Safety: Updating Facility Response Plans in Light of Deepwater Horizon Oil Spill
ADB-10-06	August 3, 2010	Pipeline Safety: Personal Electronic Device Related Distractions
ADB-10-07	August 31, 2010	Liquefied Natural Gas Facilities: Obtaining Approval of Alternative Vapor-Gas Dispersion Models
ADB-10-08	November 3, 2010	Pipeline Safety: Emergency Preparedness Communications
ADB-11-01	January 4, 2011	Pipeline Safety: Establishing Maximum Allowable Operating Pressure or Maximum Operating Pressure Using Record Evidence, and Integrity Management Risk Identification, Assessment, Prevention, and Mitigation
ADB-11-02	February 9, 2011	Dangers of Abnormal Snow and Ice Build-up on Gas Distribution Systems

For more PHMSA Advisory Bulletins, go to <a href="http://phmsa.dot.gov/pipeline/regs/advisory-bulletin">http://phmsa.dot.gov/pipeline/regs/advisory-bulletin</a>

Comments:			