A completed **Standard Inspection Checklist, OQ Field Validation Protocol form and Cover Letter/Field Report** are to be submitted to the Chief Engineer within **30 days** from completion of the inspection.

| | | Inspection Report | | | |
|---------------------------------------|--------|--------------------------------|---------------------|------------|------|
| Inspection ID/Docket Nu | mber | 2655 | | | |
| Inspector Name & Submit Date | | Dennis Ritter, 5/23/2013 | | | |
| Chief Eng Name & Review/Date | | Joe Subsits, 5/24/2013 | | | |
| | | Operator Information | | | |
| Name of Operator: | Casca | de Natural Gas Corporation | | OP ID #: | 2128 |
| Name of Unit(s): | Bellin | gham | | | |
| Records Location: | Bellin | gham and Kennewick, WA | | | |
| Date(s) of Last (unit) Inspection: | April | 4-6, 12-14, 18-21 and 26, 2011 | Inspection Date(s): | May 13-16, | 2013 |

Inspection Summary:

The 2013 Standard Inspection for CNG Bellingham District was conducted in Whatcom County at the CNG Shop and locations as noted in the inspection form. Records were reviewed at CNG's shop as well as at WUTC's office prior to field visit. Field and OQ assessments were conducted as follows: CP pipe to soil, critical bond and rectifier inspection; r/w patrols; pressure regulator and relief lock-up; block valve operation; odorant level check; odorant pump check; odorant concentration in gas test with odorometer; casing read.

The following issues were noted during the inspection:

97) 49 CFR 192.517(a) Pressure Testing (operates at or above 100 psig) – useful life of pipeline CNG could not locate the pressure test record document for Line 1--8" Bellingham HP constructed in 1957 pre-code. CNG found several documents referring to a pressure test, but not the actual record of the test (see MAOP item below). This issue will be included part of NOPV for MAOP records.

131) 49 CFR 192.619Maximum Allowable Operating Pressure (**MAOP**)

CNG CP 604 states CNG will meet part 192.619 for system operation. However, CNG at the time of the inspection could not produce supporting MAOP documents for Line 1--8" HP pressure line in Bellingham. This line was installed in 1957. CNG produced two documents, one undated which did note a pressure test of 500 psi. The other was a 1970 letter to Lee Johnson & Associates which has similar information. These documents **do not** provide a definitive answer supporting the current MAOP of 380 psi.

122) 49 CFR 192.616(e&f) This was also noted in the Longview CNG 2013 inspection and will be rectified when new PA plan is implemented later in 2013. CNG identified, "Affected public-non customers" as a stakeholder audience but did not send them targeted information as required. As noted in the 2012 PA Plan effectiveness review, they failed to use targeted brochures, pamphlets etc. to inform this group. Instead, they used TV, radio etc. CNG is revising the PAP plan to address this and other deficiencies. PAP follow up inspection is scheduled for Aug. 2013.

137) WAC 480-93-124(4) Markers reported missing or damaged replaced within 45 days? According to V. Ganow, Bellingham district employees were unaware of 45-d requirement to replace markers. CNG held a special training so all OQ qualified personnel are now aware. Prior to 2011, markers were not on mapping system. With new GIS system, they are now mapped. This issue is also part of Docket PG-110443 (9th Cause of Action-Records) and is being remedied in that venue for all CNG districts.

160) 49 CFR 192 .723(b)(1)&(2) Leakage Survey - Outside Business District (5 years) District 6 Bellingham-CNG did not perform the 5 year survey as required by CP 715 and 192.723 in 2011. When discovered (after previous district manager departed) CNG immediately surveyed but this occurred in 2012. See CNG memo. **As already remedied, no further action.**

215) 49 CFR 192 192.467 Electrical Isolation--During the field inspection of the Sumas Gate station, CNG personnel noted that they cannot check isolation between CNG and Spectra piping as this would require a border crossing to check. CNG corrosion personnel are aware of this and are working on a solution. Area of concern CNG needs to respond to.

225) WAC 480-93-124 Pipeline markers During pre-inspection field reconnaissance it was noted that at several locations-Sumas Ave. at Johnson Creek, Double Ditch Rd at Main St. in Lynden and E. Badger Rd at Fishtrap Creek-- CNG markers were not present. When asked about these locations, CNG sent personnel out to evaluate and it was determined that markers were needed. CNG generated work-orders and had these installed before end of inspection. However, it brings up the question as to how many more water crossings might need markers. Area of concern that CNG needs to respond to.

| HQ Address: | | | System/Unit Name & Ad | dress: |
|-----------------------------|---------------|----------------------------|-----------------------------|----------------|
| Cascade Natural Gas Cor | | | Cascade Natural Gas Corp | oration |
| 8113 W. Grandridge Blvd | 1 | | 1910 Racine Street | |
| Kennewick WA 99336 | | | Bellingham WA 98229-47 | 07 |
| Co. Official: | Eric Martusce | lli | Phone No.: | (360)788-2381 |
| Phone No.: | (509) 572-029 | 4 | Fax No.: | (360) 733-1416 |
| Fax No.: | (208) 377-60 | 97 | Emergency Phone No.: | 1-888-522-1130 |
| Emergency Phone No.: | 1-888-522-113 | | | |
| Persons Intervi | ewed | T | itle | Phone No. |
| Tina Beach | | Manager, Standards & Co | mpliance | (509) 734-4576 |
| Patti Chartrey | | Pipeline Safety Specialist | | (360) 405-4231 |
| Vicki Ganow | | Pipeline Safety Specialist | | (360) 788-2381 |
| Kevin McCallum | | Pipeline Safety Specialist | | (509)-572-5960 |
| Greg Nelson | | District Operations Manag | ger | (360) 788-2370 |
| Kathy Bergner | | District Manager | | (360) 788-2345 |
| | | | | |

| WU | WUTC staff conducted an abbreviated procedures inspection on 192 O&M and WAC items that changed since the last inspection. This checklist focuses on Records and Field items per a routine standard inspection. (check one below and enter appropriate date) | | | | | | |
|----|---|-------|-----------------------------------|--|--|--|--|
| | Team inspection was performed (Within the past five years.) or, | Date: | | | | | |
| | Other WUTC Inspector reviewed the O & M Manual (Since the last yearly review of the manual by the operator.) Lex Vinsel, WA UTC | Date: | October 16- 18 and 23, 2012 | | | | |

S – Satisfactory U – Unsatisfactory N/A – Not Applicable N/C – Not Checked If an item is marked U, N/A, or N/C, an explanation must be included in this report.

| | | GAS SYST | ΓEM OPERATIONS | |
|--|--|----------------------|---|---|
| Gas Supp | williams & Spectra Energy | | | |
| Services: Residentia | | Industrial 56 Other | - | |
| Number o | of reportable safety related conditions l | ast year 0 | Number of deferred leaks in sys | tem 5 |
| Number of non-reportable safety related conditions last year 0 | | | Number of third party hits last y | rear 22 |
| | transmission pipeline within unit (total 4 areas) 47.3014 | miles and miles in | Miles of main within inspection areas) 855.8617 | unit(total miles and miles in class 3 & 4 |
| Operating Pressure(s): | | | MAOP (Within last year) | Actual Operating Pressure (At time of Inspection) |
| Feeder: | | | | |
| Town: | Bellingham O-7 Acme O-6 Bellingham O-8 Deming O-5 | | 145 150 380 150 | 362 |
| | Lawrence O-4 Nooksack O-3 Sumas O-9 | | 250 780 | 644 |
| Other: | Nooksack O-3 | | 250 | 644 |
| Other: | Nooksack O-3 | es? Yes (not part of | 250 | 644 |

| Pipe Specifications: | | | |
|------------------------|---|------------------------------|---|
| Year Installed (Range) | 1952 to present | Pipe Diameters (Range) | ½" TO 20" |
| Material Type | Steel and PE | Line Pipe Specification Used | API, 5L, 3408 PE, 2406 MDPE, |
| | | | X42, X46, X52 |
| Mileage | Transmission 47.3014 Main 855.8617 Service 627.6576 | SMYS % | Line 18" Bellingham HP17.82% Line 2—Bellingham HP Dist.—7.8%, 10.16%, 10.87% Line 3—8" Central Whatcom HP— 18.92%,17.82% Line 4—4"South Lynden—8.55%, 7.12% Line 5—4" South Everson—8.55% Line 6—4" Ferndale HP—18.19% Line 8—2" Nooksack HP Dist—5.51% Line 12—4" North Lynden HP— 13.68% Line 14—4" Blain HP—8.55 Line 15—4" South Sumas HP— 5.81% Line 17—10" Squalicum HP— 17.76% |
| | | | |

Operator Qualification Field Validation

S – Satisfactory U – Unsatisfactory N/A – Not Applicable N/C – Not Checked If an item is marked U, N/A, or N/C, an explanation must be included in this report.

Important: Per OPS, the OQ Field Inspection Protocol Form (Rev 4, May 2007) shall be used by the inspector as part of this standard inspection. When completed, the inspector will upload this information into the PHMSA OQ Database (OQDB) located at http://primis.phmsa.dot.gov/oqdb/home.oq

Integrity Management Field Validation

Important: Per PHMSA, IMP Field Verification Form (**Rev 6/18/2012**) shall be used by the inspector as part of this standard inspection. When completed, the inspector will upload this information into the PHMSA IM Database (IMDB) located at http://primis.phmsa.dot.gov/gasimp/home.gim **Date Completed/Uploaded:** N/A NO TRANSMISSION

| PART 199 Drug and Alcohol Testing Regulations and Procedures | | | U | NA | NC |
|--|---|---|---|----|----|
| | Drug & Alcohol Testing & Misuse Prevention Program – Use PHMSA Form #13, Rev 3/19/2010. Do not ask the company to have a drug and alcohol expert available for this portion of your inspection. | X | | | |

| | | REPORTING RECORDS | S | U | N/A | N/C |
|----|------------------------------------|---|---|---|-----|-----|
| 1. | 49 U.S.C. 60132, Subsection (b) | For Gas Transmission Pipelines and LNG Plants. Submission of Data to the National Pipeline Mapping System Under the Pipeline Safety Improvement Act of 2002 Updates to NMPS: Operators are required to make update submissions every 12 months if any system modifications have occurred. If no modifications have occurred since the last complete submission (including operator contact information), send an email to opsgis@rspa.dot.gov stating that fact. Include operator contact information with all updates.March 12,2013 | X | | | |
| 2. | RCW 81.88.080 | Pipeline Mapping System: Has the operator provided accurate maps (or updates) of pipelines, operating over two hundred fifty pounds per square inch gauge, to specifications developed by the commission sufficient to meet the needs of first responders? March 12, 2013 | X | | | |
| 3. | 191.5 | Immediate Notice of certain incidents to NRC (800) 424-8802, or electronically at http://www.nrc.uscg.mil/nrchp.html , and additional report if significant new information becomes available. Operator must have a written procedure for calculating an initial estimate of the amount of product released in an accident. | X | | | |
| 4. | 191.7 | Reports (except SRCR and offshore pipeline condition reports) must be submitted electronically to PHMSA at https://opsweb.phmsa.dot.gov at unless an alternative reporting method is authorized IAW with paragraph (d) of this section. | Х | | | |
| 5. | 191.15(a) | 30-day follow-up written reports to PHMSA (Form F7100.2) Submittal must be electronically to http://pipelineonlinereporting.phmsa.dot.gov No 30-d follow up reports | | | X | |
| 6. | 191.15(c) | Supplemental report (to 30-day follow-up) No supplemental reports | | | X | |
| 7. | 191.17 | Complete and submit DOT Form PHMSA F 7100-2.1 by March 15 of each calendar year for the preceding year. (<i>NOTE: June 15, 2011 for the year 2010</i>). | X | | | |
| 8. | 191.22 | Each operator must obtain an OPID, validate its OPIDs, and notify PHMSA of certain events at https://opsweb.phmsa.dot.gov | X | | | |
| 9. | 191.23 | Filing the Safety Related Condition Report (SRCR) No SRCR's | | _ | X | |

| | | REPORTING RECORDS | S | U | N/A | N/C |
|-----|---|--|---|---|-----|-----|
| 10. | 191.25 49 U.S.C. 60139, Subsection (b)(2) | Filing the SRCR within 5 days of determination, but not later than 10 days after discovery. NO SRCRs Note: Operators of gas transmission pipelines that if the pipeline pressure exceeds maximum allowable operating pressure (MAOP) plus the build-up, owner/operator must report the exceedance to PHMSA on or before the fifth day following the date on which the exceedance occurs. The report should be titled "Gas Transmission MAOP Exceedance" and provide the following information: • The name and principal address of the operator date of the report, name, job title, and business telephone number of the person submitting the report. • The name, job title, and business telephone number of the person who determined the condition exists. • The date the condition was discovered and the date the condition was first determined to exist. • The location of the condition, with reference to the town/city/county and state or offshore site, and as appropriate, nearest street address, offshore platform, survey station number, milepost, landmark, and the name of the commodity transported or stored. • The corrective action taken before the report was submitted and the planned follow-up or future corrective action, including the anticipated schedule for | | | X | |
| 11. | .605(d) | starting and concluding such action. Instructions to enable operation and maintenance personnel to recognize potential Safety | X | | | |
| 12. | | Related Conditions Offshore pipeline condition reports – filed within 60 days after the inspections No offshore | | | | |
| | 191.27 | facilities | | | X | |
| 13. | 192.727(g) | Abandoned facilities offshore, onshore crossing commercially navigable waterways reports No abandoned facilities | | | X | |
| 14. | 480-93-200(1) | Telephonic Reports to UTC Pipeline Safety Incident Notification 1-888-321-9144 (Within 2 hours) for events which results in; | | | | |
| 15. | 480-93-200(1)(a) | A fatality or personal injury requiring hospitalization; No fatalities | | | X | |
| 16. | 480-93-200(1)(b) | Damage to property of the operator and others of a combined total exceeding fifty thousand dollars; No property damage meeting threshold | | | X | |
| 17. | 480-93-200(1)(c) | The evacuation of a building, or high occupancy structures or areas; | X | | | |
| 18. | 480-93-200(1)(d) | The unintentional ignition of gas; | X | | | |
| 19. | 480-93-200(1)(e) | The unscheduled interruption of service furnished by any operator to twenty five or more distribution customers;2/17/12 CNG reported several customers (<25) out of gas due to supply issues associated with unusually cold weather. Have procedure in emergency plan. | X | | | |
| 20. | 480-93-200(1)(f) | A pipeline pressure exceeding the MAOP plus ten percent or the maximum pressure allowed by proximity considerations outlined in WAC 480-93-020; No exceedance meeting threshold | | | X | |
| 21. | 480-93-200(1)(g) | Is significant, in the judgment of the operator, even though it does not meet the criteria of (a) through (f) of this subsection; | X | | | |
| 22. | 480-93-200(2) | Telephonic Reports to UTC Pipeline Safety Incident Notification 1-888-321-9146 (Within 24 hours) for; | | | | |
| 23. | 480-93-200(2)(a) | The uncontrolled release of gas for more than two hours; | X | | | |
| 24. | 480-93-200(2)(b) | The taking of a high pressure supply or transmission pipeline or a major distribution supply gas pipeline out of service; No occurrences | | | X | |
| 25. | 480-93-200(2)(c) | A gas pipeline operating at low pressure dropping below the safe operating conditions of attached appliances and gas equipment; or No low pressure systems | | | X | |
| 26. | 480-93-200(2)(d) | A gas pipeline pressure exceeding the MAOP | X | | | |
| 27. | 480-93-200(4) | Did written incident reports (within 30 days of telephonic notice) include the following | | | | |
| 28. | 480-93-200(4)(a) | Name(s) and address(es) of any person or persons injured or killed, or whose property was damaged; | X | | | |

| | | REPORTING RECORDS | S | U | N/A | N/C |
|-----|-------------------|---|---|---|-----|-----|
| 29. | 480-93-200(4)(b) | The extent of injuries and damage; | X | | | |
| 30. | 480-93-200(4)(c) | A description of the incident or hazardous condition including the date, time, and place, and reason why the incident occurred. If more than one reportable condition arises from a single incident, each must be included in the report; | X | | | |
| 31. | 480-93-200(4)(d) | A description of the gas pipeline involved in the incident or hazardous condition, the system operating pressure at that time, and the MAOP of the facilities involved; | X | | | |
| 32. | 480-93-200(4)(e) | The date and time the gas pipeline company was first notified of the incident; | X | | | |
| 33. | 480-93-200(4)(f) | The date and time the ((operators')) gas pipeline company's first responders arrived on-site; | X | | | |
| 34. | 480-93-200(4)(g) | The date and time the gas ((facility)) pipeline was made safe; | X | | | |
| 35. | 480-93-200(4)(h) | The date, time, and type of any temporary or permanent repair that was made; | X | | | |
| 36. | 480-93-200(4)(i) | The cost of the incident to the ((operator)) gas pipeline company; | X | | | |
| 37. | 480-93-200(4)(j) | Line type; | X | | | |
| 38. | 480-93-200(4)(k) | City and county of incident; and | X | | | |
| 39. | 480-93-200(4)(1) | Any other information deemed necessary by the commission. | X | | | |
| 40. | 480-93-200(5) | Supplemental report if required information becomes available after 30 day report submitted No supplemental reports | | | X | |
| 41. | 480-93-200(6) | Written report within 5 days of receiving the failure analysis of any incident or hazardous condition due to construction defects or material failure No written failure analyses | | | X | |
| 42. | 480-93-200(7) | Filing Reports of Damage to Gas Pipeline Facilities to the commission. (eff 4/1/2013) (Via the commission's Virtual DIRT system or on-line damage reporting form) | | | | |
| 43. | 480-93-200(7)(a) | Does the operator report to the commission the requirements set forth in RCW 19.122.053(3) (a) through (n) | X | | | |
| 44. | 480-93-200(7)(b) | Does the operator report the name, address, and phone number of the person or entity that the company has reason to believe may have caused damage due to excavations conducted without facility locates first being completed? | X | | | |
| 45. | 480-93-200(7)(c) | Does the operator retain all damage and damage claim records it creates related to damage events reported under 93-200(7)(b), including photographs and documentation supporting the conclusion that a facilities locate was not completed? Note: Records maintained for two years and made available to the commission upon request. | X | | | |
| 46. | 480-93-200(8) | Does the operator provide the following information to excavators who damage gas pipeline facilities? | | | | |
| 47. | 480-93-200(8)(a) | Notification requirements for excavators under RCW 19.122.050(1) | X | | | |
| 48. | 480-93-200(8)(b) | A description of the excavator's responsibilities for reporting damages under RCW 19.122.053; and | X | | | |
| 49. | 480-93-200(8)(c) | Information concerning the safety committee referenced under RCW 19.122.130, including committee contact information, and the process for filing a complaint with the safety committee. | X | | | |
| 50. | 480-93-200(9) | Reports to the commission only when the operator or its contractor observes or becomes aware of the following activitiesNo occurrences • An excavator digs within thirty-five feet of a transmission pipeline, as defined by RCW 19.122.020(26) without first obtaining a facilities locate; (200(9)(a) • A person intentionally damages or removes marks indicating the location or presence of gas pipeline facilities. 200(9)(b) | | | X | |
| 51. | 480-93-200(10) | Annual Reports filed with the commission no later than March 15 for the proceeding calendar year | | | | |
| 52. | 480-93-200(10)(a) | A copy of PHMSA F-7100.1-1 and F-7100.2-1 annual report required by U.S. Department of Transportation, PHMSA/Office of Pipeline Safety | X | | | |
| 53. | 480-93-200(10)(b) | Reports detailing all construction defects and material failures resulting in leakage. Categorizing the different types of construction defects and material failures. The report must include the following: (i) Types and numbers of construction defects; and (ii) Types and numbers of material failures. | X | | | |

| | | REPORTING RECORDS | S | U | N/A | N/C |
|-----|----------------|--|---|---|-----|-----|
| 54. | 480-93-200(11) | Providing updated emergency contact information to the commission and appropriate officials of all municipalities where gas pipeline companies have facilities | X | | | |
| 55. | 480-93-200(12) | Providing by email, reports of daily construction and repair activities no later than 10:00 a.m. | X | | | |
| 56. | 480-93-200(13) | Submitting copy of DOT Drug and Alcohol Testing MIS Data Collection Form when required | X | | | |

| Comments: | | |
|-----------|--|--|
| | | |
| | | |
| | | |
| | | |
| | | |

| | CUSTOMER a | and EXCESS FLOW VALVE INSTALLATION NOTIFICATION | S | U | N/A | N/C |
|-----|------------|--|---|---|-----|-----|
| 57. | 192.16 | Customer notification - Customers notified, within 90 days , of their responsibility for those service lines not maintained by the operator | X | | | |
| 58. | 192.381 | Does the excess flow valve meet the performance standards prescribed under §192.381? | X | | | |
| 59. | 192.383 | Does the operator have an installation and reporting program for excess flow valves and does the program meet the requirements outlined in §192.383? Are records adequate? | X | | | |

| Comments: | | |
|-----------|--|--|
| | | |
| | | |
| | | |
| | | |
| | | |

| | | CONSTRUCTION RECORDS | S | U | N/A | N/C |
|-----|------------------|---|---|---|-----|-----|
| 60. | 480-93-013 | OQ records for personnel performing New Construction covered tasks | X | | | |
| 61. | 192.225 | Test Results to Qualify Welding Procedures | X | | | |
| 62. | 192.227 | Welder Qualification | X | | | |
| 63. | 480-93-080(1)(b) | Appendix C Welders re-qualified 2/Yr (7.5Months)CNG does not useAppx C welders | | | X | |
| 64. | 480-93-080(2) | Plastic pipe joiners re-qualified 1/Yr (15 Months) | X | | | |
| 65. | 480-93-080(2)(b) | Plastic pipe joiners re-qualified if no production joints made during any 12 month period | X | | | |
| 66. | 480-93-080(2)(c) | Tracking Production Joints or Re-qualify joiners 1/Yr (12Months) | X | | | |
| 67. | 480-93-115(2) | Test leads on casings (without vents) installed after 9/05/1992 | X | | | |
| 68. | 480-93-115(3) | Sealing ends of casings or conduits on transmission lines and mains No new casings or conduits for mains since last inspection. | | | X | |
| 69. | 480-93-115(4) | Sealing ends (nearest building wall) of casings or conduits on services | X | | | |
| 70. | 192.241(a) | Visual Weld Inspector Training/Experience | X | | | |
| 71. | 192.243(b)(2) | Nondestructive Technician Qualification Badger/Depot Rd.Project 196866-Pipe is AND Project 177227 HP 4" Ferndale 4"<6" per 192.241 no NDT | X | | | |
| 72. | 192.243(c) | NDT procedures CNG CP 760 is being revised to account for web based documents | X | | | |
| 73. | 192.243(f) | Total Number of Girth Welds Two total on 8" #177227 | X | | | |
| 74. | 192.243(f) | Number of Welds Inspected by NDT 100% for 8" #177227 | X | | | |

| | | CONSTRUCTION RECORDS | S | U | N/A | N/C |
|-----|-------------------------------------|--|---|---|-----|-----|
| 75. | 192.243(f) | Number of Welds Rejected None | | | X | |
| 76. | 192.243(f) | Disposition of each Weld Rejected None | | | X | |
| 77. | .273/.283 | Qualified Joining Procedures Including Test Results | X | | | |
| 78. | 192.303 | Construction Specifications | X | | | |
| 79. | 192.325 WAC 480-93- 178(4)(5) | Underground Clearances | X | | | |
| 80. | 192.327 | Amount, location, cover of each size of pipe installed | X | | | |
| 81. | 480-93-160(1) | Report filed 45 days prior to construction or replacement of transmission pipelines ≥ 100 feet in length No Transmission | | | X | |
| 82. | 480-93-160(2) | Did report describe the proposed route and the specifications for the pipeline and must include, but is not limited to the following items: No Transmission | | | X | |
| 83. | 480-93-160(2)(a) | Description and purpose of the proposed pipeline; No Transmission | | | X | |
| 84. | 480-93-160(2)(b) | Route map showing the type of construction to be used throughout the length of the line, and delineation of class location as defined in 49 CFR Part 192.5, and incorporated boundaries along the route. No Transmission | | | X | |
| 85. | 480-93-160(2)(c) | Location and specification of principal valves, regulators, and other auxiliary equipment to be installed as a part of the pipeline system to be constructed No Transmission | | | X | |
| 86. | 480-93-160(2)(d) | MAOP for the gas pipeline being constructed; No Transmission | | | X | |
| 87. | 480-93-160(2)(e) | Location and construction details of all river crossings or other unusual construction requirements encountered en route. No Transmission | | | X | |
| 88. | 480-93-160(2)(f) | Proposed corrosion control program to be followed inc specs for coating and wrapping, and method to ensure the integrity of the coating using holiday detection equipment; No Transmission | | | X | |
| 89. | 480-93-160(2)(g) | Welding specifications; and No Transmission | | | X | |
| 90. | 480-93-160(2)(h) | Bending procedures to be followed if needed. No Transmission | | | X | |
| 91. | 480-93-170(1) | Commission notified 2 days prior to pressure testing pipelines with an MAOP producing a hoop stress ≥ 20% SMYS? No occurrences | | | X | |
| 92. | 480-93-170(7) | Pressure tests records at a minimum include required information listed under 480-93-170(a-h) | X | | | |
| 93. | 480-93-170(9) | Individual pressure test records maintained for single installations where multiple pressure tests were performed? | X | | | |
| 94. | 480-93-170(10) | Pressure Testing Equipment checked for accuracy/intervals (Manufacturers Rec or Operators schedule) | X | | | |
| 95. | 480-93-175(2) | Study prepared and approved prior to moving and lowering of metallic pipelines > 60 psig No occurrences | | | X | |
| 96. | 480-93-175(4) | Leak survey within 30 days of moving or lowering pipelines ≤ 60 psig No occurrences | | | X | |

| Comments: | | | |
|-----------|--|--|--|
| | | | |
| | | | |
| | | | |
| | | | |

| OPERATIONS and MAINTENANCE RECORDS | | | | U | N/A | N/C |
|------------------------------------|------------|---|---|---|-----|-----|
| 97. | 192.517(a) | Pressure Testing (operates at or above 100 psig) – useful life of pipeline Could not find records pre-code pipeline 1957See MAOP No. 131 below. | X | | | |
| 98. | 192.517(b) | Pressure Testing (operates below 100 psig, service lines, plastic lines) – 5 years | X | | | |

| | | OPERATIONS and MAINTENANCE RECORDS | S | U | N/A | N/C |
|------|---------------|--|---|---|-----|-----|
| 99. | 192.605(a) | Procedural Manual Review – Operations and Maintenance (1 per yr/15 months) Note: Including review of OQ procedures as <u>suggested</u> by PHMSA - ADB-09-03 dated 2/7/09 | X | | | |
| 100. | 192.605(b)(3) | Availability of construction records, maps, operating history to operating personnel | X | | | |
| 101. | 480-93-018(3) | Records, including maps and drawings updated within 6 months of completion of construction activity? <i>Project #177227 AND 195329</i> . | X | | | |
| 102. | 192.605(b)(8) | Periodic review of personnel work – effectiveness of normal O&M procedures <i>Use CNG Construction Inspection Checklist for this. OK.</i> | X | | | |
| 103. | 192.605(c)(4) | Periodic review of personnel work – effectiveness of abnormal operation procedures No Transmission | | | X | |
| 104. | 192.609 | Class Location Study (If applicable) No change since last inspectionall pipelines <20%SMYS | | | X | |
| 105. | 192.611 | Confirmation or revision of MAOP No change since last inspection—no need to confirm | | | X | |
| 106. | | Damage Prevention (Operator Internal Performance Measures) | | | | |
| 107. | | Does the operator have a quality assurance program in place for monitoring the locating and marking of facilities? Do operators conduct regular field audits of the performance of locators/contractors and take action when necessary? (CGA Best Practices v. 6.0, Best Practice 4-18. Recommended only, not required) This is being developed and implemented as part of PG-130309 | | | | X |
| 108. | | Does operator including performance measures in facility locating services contracts with corresponding and meaningful incentives and penalties? CNG does not contract locating | | | X | |
| 109. | | Do locate contractors address performance problems for persons performing locating services through mechanisms such as re-training, process change, or changes in staffing levels? CNG does not contract locating | | | X | |
| 110. | 192.614 | Does the operator periodically review the Operator Qualification plan criteria and methods used to qualify personnel to perform locates? | X | | | |
| 111. | | Review operator locating and excavation <u>procedures</u> for compliance with state law and regulations. | X | | | |
| 112. | | Are locates are being made within the timeframes required by state law and regulations? Examine record sample. | X | | | |
| 113. | | Are locating and excavating personnel properly <u>qualified</u> in accordance with the operator's Operator Qualification plan and with federal and state requirements? | X | | | |
| 114. | | Follow-up inspection performed on the pipeline where there is reason to believe the pipeline could be damaged .614(c) (6) No Occurrences 1. Is the inspection the done as frequently as necessary during and after the activities to verify the integrity of the pipeline? 2. In the case of blasting, does the inspection include leakage surveys? | | | X | |

| 115. | | Emergency Response Plans | S | U | N/A | N/C |
|------|---------------|---|---|---|-----|-----|
| 116. | 192.603(b) | Prompt and effective response to each type of emergency .615(a)(3) Note: Review operator records of previous accidents and failures including third-party damage and leak response | X | | | |
| 117. | 192.615(b)(1) | Location Specific Emergency Plan KUDO on plan. | X | | | |

| 118. | 192.615(b)(2) | Emergency Procedure training, verify effect discussed at Safety Meetings following incide | | X | | |
|------|---------------|--|--|---|---|--|
| 119. | 192.615(b)(3) | | mine if procedures were followed. Ref CNG | X | | |
| 120. | 192.615(c) | Liaison Program with Public Officials | | X | | |
| 121. | 192.616 | Public Aware | eness Program | | | |
| 122. | 192.616(e&f) | Documentation properly and adequately refl Awareness Program requirements - Stakeho and content, delivery method and frequency evaluations, etc. (i.e. contact or mailing rost audience contact documentation, etc. for em superintendents, program evaluations, etc.). their PA program based on previous inspect 2013. Affected public-non customers as idea Used TV, radio etc. Patti J. identified this as | Documentation properly and adequately reflects implementation of operator's Public Awareness Program requirements - Stakeholder Audience identification, message type and content, delivery method and frequency, supplemental enhancements, program evaluations, etc. (i.e. contact or mailing rosters, postage receipts, return receipts, audience contact documentation, etc. for emergency responder, public officials, school superintendents, program evaluations, etc.). See table below NOTE: CNG is revising their PA program based on previous inspections. The new program will be rolled out in 2013. Affected public-non customers as identified in PA plan not identified specifically. Used TV, radio etc. Patti J. identified this as part of PA effectiveness evaluation in 2012. | | | |
| 123. | | Operators in existence on June 20, 2005, must have completed their written programs no later than June 20, 2006. See 192.616(a) and (j) for exceptions. | | | | |
| 124. | | | ommended Message Deliveries | | | |
| 125. | | Stakeholder Audience (LDC's) | Baseline Message Frequency (starting from effective date of Plan) | | | |
| | | Residence Along Local Distribution System LDC Customers | Annual Twice annually | | | |
| | | One-Call Centers | As required of One-Call Center | | | |
| | | Emergency Officials | Annual | | | |
| | | Public Officials | 3 years | | | |
| | | Excavator and Contractors | Annual | | | |
| | | Stakeholder Audience (Transmission line operators) Residence Along Local Distribution System One-Call Centers Emergency Officials Public Officials Excavator and Contractors | Baseline Message Frequency (starting from effective date of Plan) 2 years As required of One-Call Center Annual 3 years Annual | | | |
| 126. | | * Refer to API RP 1162 for additional requirecommendations, supplemental requirement | | | | |
| 127. | 192.616(g) | The program conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the population in the conducted in English and any significant number of the English numbe | other languages commonly understood by a operator's area. | X | | |
| 128. | .616(h) | IAW API RP 1162, the operator's program s four years of the date the operator's program existence on June 20, 2005, who must have than June 20, 2006, the first evaluation is du | should be reviewed for effectiveness within a was first completed. For operators in completed their written programs no later | X | | |
| 129. | 192.616(j) | Operators of a Master Meter or petroleum gatimes annually: No master meters (1) A description of the purpose and r | as system – public awareness messages 2 reliability of the pipeline; pipeline and prevention measures used; tion; a leak; and | | Х | |
| 150. | 192.617 | appropriate to determine cause and prevention Note: Including excavation damage and lead emphasis) (NTSB B.10) | on of recurrence .617 | X | | |

| Comments: | | |
|-----------|--|--|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

| 131. | 192.619/621/623 | Maximum Allowable Operating Pressure (MAOP) Note: New PA-11 design criteria is incorporated into 192.121 & .123 (Final Rule Pub. 12/24/08) CNG CP 604 states CNG will meet part 192.619 for system operation. Asked about 8" HP pressure line in Bellingham and supporting MAOP documents. Line was installed in 1957. CNG produced two documents, one undated which has limited information and the other a 1971 letter to Lee Johnson & Associates which has similar information. These documents do not provide a definitive answer supporting the current MAOP of 380 psi. | | X | | |
|------|------------------|---|---|---|---|--|
| 132. | 480-93-015(1) | Odorization of Gas – Concentrations adequate | X | | | |
| 133. | 480-93-015(2) | Monthly Odorant Sniff Testing | X | | | |
| 134. | 480-93-015(3) | Prompt action taken to investigate and remediate odorant concentrations not meeting the minimum requirements No Occurrences | | | X | |
| 135. | 480-93-015(4) | Odorant Testing Equipment Calibration/Intervals (Annually or Manufacturers Recommendation) | X | | | |
| 136. | 480-93-124(3) | Pipeline markers attached to bridges or other spans inspected? 1/yr(15 months) Completed as part of quarterly patrols. Checked patrol records 2011, 2012. | X | | | |
| 137. | 480-93-124(4) | Markers reported missing or damaged replaced within 45 days? According to V. Ganow, Bellingham district employees were unaware of 45-d requirement to replace markers. Had special training. Prior to 2011, markers were not on mapping system. With new GIS system, they are now maps. | X | | | |
| 138. | 480-93-140(2) | Service regulators and associated safety devices tested during initial turn-on | X | | | |
| 139. | 480-93-155(1) | Up-rating of system MAOP to >60 psig? Procedures and specifications submitted 45 days prior? No uprating | | | X | |
| 140. | 480-93-185(1) | Reported gas leaks promptly investigated? Graded in accordance with 480-93-186? Records retained? | X | | | |
| 141. | 480-93-185(3)(a) | Leaks originating from a foreign source. Take appropriate action to protect life and property regarding the pipeline company's own facilities, and; No Occurrences | | | X | |
| 142. | 480-93-185(3)(b) | Leaks originating from a foreign source reported promptly/notification by mail. Records retained? No Occurrences | | | X | |
| 143. | 480-93-186(3) | Leak evaluations: Are follow-up inspections performed within 30 days of a leak repair? | X | | | |
| 144. | 480-93-186(4) | Leak evaluations: Grade 1 and 2 leaks (if any), downgraded once to a grade 3 without physical repair? 5 deferred leaks one downgraded from 2 to 3 once. | X | | | |
| 145. | 480-93-187 | Gas leak records: at a minimum include required information listed under 480-93-187(1-13) | X | | | |
| 146. | 480-93-188(1) | Gas leak surveys | X | | | |
| 147. | 480-93-188(2) | Gas detection instruments tested for accuracy/intervals (Mfct recommended or monthly not to exceed 45 days) | X | | | |
| 148. | 480-93-188(3) | Leak survey frequency (Refer to Table Below | X | | | |

| Business Districts (implement by 6/02/07) | 1/yr (15 months) |
|--|-------------------|
| High Occupancy Structures | 1/yr (15 months) |
| Pipelines Operating ≥ 250 psig | 1/yr (15 months) |
| Other Mains: CI, WI, copper, unprotected steel | 2/yr (7.5 months) |

| 149. | 480-93-188(4)(a) | Special leak surveys - Prepairs | rior to paving or resurfacing, following street a | lterations or | X | | |
|------|--------------------|---|---|---------------------|------|---|--|
| 150. | 480-93-188(4)(b) | | reas where substructure construction occurs ades, and damage could have occurred | jacent to | X | | |
| 151. | 480-93-188(4)(c) | | Instable soil areas where active gas lines could | be affected No | | X | |
| 152. | 480-93-188(4)(d) | Special leak surveys - a and explosions <i>Lightnin</i> | reas and at times of unusual activity, such as ea ag Strike at Sehome HS | arthquake, floods, | X | | |
| 153. | 480-93-188(4)(e) | Special leak surveys - A | After third-party excavation damage to services, ey from the point of damage to the service tie-i | | X | | |
| 154. | 480-93-188(5) | | (in 5 yrs) and at a minimum include required in the contract of the contract | nformation listed | X | | |
| 155. | 480-93-188(6) | Leak program - Self Au | dits Dec 23, 2011 CNG Corp Leak Survey Assa | essment | X | | |
| 156. | 192.709 | Patrolling (Transmissio | n Lines) (Refer to Table Below) .705 | | | X | |
| | | Class Location | At Highway and Railroad Crossings | At All Other P | | | |
| | | 1 and 2 | 2/yr (7½ months) | 1/yr (15 mon | | | |
| | | 3 | 4/yr (4½ months) | 2/yr (7½ mon | | | |
| | | 4 | 4/yr (4½ months) | 4/yr (4½ mon | ths) | ı | |
| 157. | 192.709 | Leak Survey | rs (Transmission Lines) (Refer to Table Below | 7) .706 | | X | |
| | | Class Location | Required | Not Excee | d | | |
| | | 1 and 2 | 1/yr | 15 months | S | | |
| | | 3 | 2/yr | 7½ month | S | | |
| | | 4 | 4/yr | 4½ month | S | | |
| 158. | 192.603(b) | Patrolling Business Dis | trict (4 per yr/4 ½ months) .721(b)(1) | | X | | |
| 159. | 192.603(b) | Patrolling Outside Busi patrol | ness District (2 per yr/7 ½ months) 192.721(b |)(2) Part of annual | X | | |
| 160. | 192.603(b) | Bellingham-CNG did to 192.723. CNG found to memo. | de Business District (5 years) 192 .723(b)(1) (not perform the 5 year survey as required by his and corrected immediately prior to inspendent | CP 715 and | X | | |
| 161. | 192.603(b) | | 3(b)(2) ness District (5 years) unprotected distribution lines (3 years) | | X | | |
| 162. | 192.603(b) | Tests for Reinstating Se | ervice Lines 192.725 | | X | | |
| 163. | 192.603(b)/.727(g) | Abandoned Pipelines; U | Inderwater Facility Reports 192.727 No aband | loned pipelines | | X | |
| 164. | 192.709 | Pressure Limiting and F | Regulating Stations (1 per yr/15 months) .739 |) | X | | |
| 165. | 192.709 | Pressure Limiting and F | Regulator Stations – Capacity (1 per yr/15 mor | nths) .743 | X | | |
| 166. | 192.709 | | ransmission (1 per yr/15 months) .745 No Tr | ransmission | | X | |
| 167. | 192.709 | | istribution (1 per yr/15 months) .747 | | X | | |
| 168. | 480-93-100(3) | | nce (1 per yr/15 months) | | X | | |
| 169. | 192.709 | | 00 cubic feet)(1 per yr/15 months) .749 | | X | | |
| 170. | 192. 603(b) | Prevention of Accidenta | al Ignition (hot work permits) .751 No hot wo | rk permits | | X | |
| 171. | 192. 603(b) | Welding – Procedure 19 | | | X | | |
| 172. | 192. 603(b) | Welding – Welder Qual | ification 192.227/.229 | | X | | |
| 173. | 192. 603(b) | NDT – NDT Personnel | Qualification .243(b)(2) | | X | | |
| 174. | 192.709 | NDT Records (pipeline | life) .243(f) No Transmission | | | X | |
| 175. | 192.709 | Repair: pipe (pipeline l | ife); Other than pipe (5 years) No Transmissio | n | | X | |
| | 1 | -1 | | | · | | |

| 176. 192.905(c) Periodically examining their transmission line routes for the appearance of newly identified area's (HCA's) No Transmission |
|---|
|---|

| Comments: | | |
|-----------|--|--|
| | | |
| | | |
| | | |
| | | |

| | | CORROSION CONTROL RECORDS | S | U | N/A | N/C |
|------|------------------|---|---|---|-----|-----|
| 177. | 192.455(a)(1) | Pipeline coatings meet requirements of 192.461 (for buried pipelines installed after 7/31/71) Badger Depot Rd 4" HP #196866 FBE coated 4" | X | | | |
| 178. | 192.455(a)(2) | CP system installed on and operating within 1 yr of completion of pipeline construction (after 7/31/71)v Badger Depot Rd 4" HP #196866 FBE coated 4" | X | | | |
| 179. | 192.465(a) | Annual Pipe-to-soil Monitoring (1 per yr/15 months) for short sections (10% per year; all in 10 years) | X | | | |
| 180. | 192.491 | Test Lead Maintenance .471 | X | | | |
| 181. | 192.491 | Maps or Records .491(a) | X | | | |
| 182. | 192.491 | Examination of Buried Pipe when exposed .459 | X | | | |
| 183. | 480-93-110(8) | CP test reading on all exposed facilities where coating has been removed | X | | | |
| 184. | 192.491 | Annual Pipe-to-soil monitoring (1 per yr/15 months) .465(a) | X | | | |
| 185. | 192.491 | Rectifier Monitoring (6 per yr/2½ months) .465(b) | X | | | |
| 186. | 192.491 | Interference Bond Monitoring – Critical (6 per yr/2½ months) .465(c) Kickerville Rd at Henry BP Test Sta C18 | X | | | |
| 187. | 192.491 | Interference Bond Monitoring – Non-critical (1 per yr/15 months) .465(c) R28 | X | | | |
| 188. | 480-93-110(2) | Remedial action taken within 90 days (Up to 30 additional days if other circumstances. Must document) .465(d) | X | | | |
| 189. | 480-93-110(3) | CP equipment/ instrumentation maintained, tested for accuracy, calibrated, and operated in accordance with manufactures recommendations, or at appropriate schedule determined by gas company if no recommendation. | X | | | |
| 190. | 192.491 | Unprotected Pipeline Surveys, CP active corrosion areas (1 per 3 cal yr/39 months) .465(e) No unprotected pipe. | | | X | |
| 191. | 192.491 | Electrical Isolation (Including Casings) .467 | | X | | |
| 192. | 480-93-110(5) | Casings inspected/tested annually not to exceed fifteen months | X | | | |
| 193. | 480-93-110(5)(a) | Casings w/no test leads installed prior to 9/05/1992. Demonstrate other acceptable test methods Tinker Rasor CP 755. | X | | | |
| 194. | 480-93-110(5)(b) | Possible shorted conditions – Perform confirmatory follow-up inspection within 90 days | X | | | |
| 195. | 480-93-110(5)(c) | Casing shorts cleared when practical No cleared casings | | | X | |
| 196. | 480-93-110(5)(d) | Shorted conditions leak surveyed within 90 days of discovery. Twice annually/7.5 months | X | | | |
| 197. | 192.491 | Interference Currents .473 | X | | | |
| 198. | 192.491 | Internal Corrosion; Corrosive Gas Investigation .475(a) No corrosion or corrosive gas | | | X | |
| 199. | 192.491 | Internal Corrosion; Internal Surface Inspection; Pipe Replacement .475(b) Badger Depot Rd 4" HP #196866 FBE coated 4" | X | | | |
| 200. | 192.491 | Internal Corrosion Control Coupon Monitoring (2 per yr/7½ months) .477 No corrosion or corrosive gas | | | X | |
| 201. | 192.491 | Atmospheric Corrosion Control Monitoring (1 per 3 cal yr/39 months onshore; 1 per yr/15 months offshore) .481 Checked Bellingham 6, Blain, and Deming | X | | | |

| | CORROSION CONTROL RECORDS | | S | U | N/A | N/C |
|------|---------------------------|---|---|---|-----|-----|
| 202. | 192.491 | Remedial: Replaced or Repaired Pipe; coated and protected; corrosion evaluation and actions .483/.485 | X | | | |

| Comments: | | | |
|-----------|--|--|--|
| | | | |
| | | | |
| | | | |

| | | PIPELINE INSPECTION (Field) | S | U | N/A | N/C |
|------|------------------|---|---|---|-----|-----|
| 203. | 192.161 | Supports and anchors | X | | | |
| 204. | 480-93-080(1)(d) | Welding procedures located on site where welding is performed? No welding observed | | | X | |
| 205. | 480-93-080(1)(b) | Use of testing equipment to record and document essential variables No welding observed | | | X | |
| 206. | 480-93-080(2)(a) | Plastic procedures located on site where welding is performed? No joining observed | | | X | |
| 207. | 480-93-080(3) | Identification and qualification cards/certificates w/name of welder/joiner, their qualifications, date of qualification and operator whose qualification procedures were followed. | X | | | |
| 208. | 480-93-013 | Personnel performing "New Construction" covered tasks OQ qualified? | X | | | |
| 209. | 480-93-015(1) | Odorization | X | | | |
| 210. | 480-93-018(3) | Updated records, inc maps and drawings made available to appropriate operations personnel? | X | | | |
| 211. | 192.179 | Valve Protection from Tampering or Damage | X | | | |
| 212. | 192.455 | Pipeline coatings meet requirements of 192.461 (for buried pipelines installed after 7/31/71) | X | | | |
| 213. | 192.463 | Levels of cathodic protection | X | | | |
| 214. | 192.465 | Rectifiers | X | | | |
| 215. | 192.467 | CP - Electrical Isolation Sumas gate station could not be measure isolation due to border issues but CNG is looking into a solution. | | X | | |
| 216. | 192.476 | Systems designed to reduce internal corrosion No historical instances of internal corrosion in Washington State; CNG not aware of any internal corrosion issues. | | | X | |
| 217. | 192.479 | Pipeline Components exposed to the atmosphere | X | | | |
| 218. | 192.481 | Atmospheric Corrosion: monitoring | X | | | |
| 219. | 192.491 | Test Stations – Sufficient Number .469 | X | | | |
| 220. | 480-93-115(2) | Casings – Test Leads (casings w/o vents installed after 9/05/1992) | X | | | |
| 221. | 480-93-115(2) | Mains or transmission lines installed in casings/conduit. Are casing ends sealed? None observed | | | X | |
| 222. | 480-93-115(4) | Service lines installed in casings/conduit. Are casing ends nearest to building walls sealed? None observed | | | X | |
| 223. | 192.605(a) | Appropriate parts of manuals kept at locations where O&M activities are conducted | X | | | |
| 224. | 192.605 | Knowledge of Operating Personnel | X | | | |
| 225. | 480-93-124 | Pipeline markers Does CNG use markers at water crossings with buried pipe? Sumas at Johnson Creek no markers on both sides of creek. CNG generated work orders and will have these installed before end of inspection. Other areas? | | Х | | |
| 226. | 480-93-124(4) | Markers reported missing or damaged replaced within 45 days? | X | | | |
| 227. | 192.719 | Pre-pressure Tested Pipe (Markings and Inventory) None | | | X | |
| 228. | 192.195 | Overpressure protection designed and installed where required? | X | | | |
| 229. | 192.739/743 | Pressure Limiting and Regulating Devices (Mechanical/Capacities) | X | | | |

S – Satisfactory U – Unsatisfactory N/A – Not Applicable N/C – Not Checked If an item is marked U, N/A, or N/C, an explanation must be included in this report.

| | | PIPELINE INSPECTION | N (Field) | S | U | N/A | N/C | |
|-------------------------|--------------------------|--|---|---------------------------------------|-------|-----|-----|--|
| 230. | 192.741 | Telemetering, Recording Gauges | | X | | | | |
| 231. | 192.751 | Warning Signs | | X | | | | |
| 232. | 192.355 | Customer meters and regulators. Prote | ection from damage | X | | | | |
| 233. | 192.355(c) | Pits and vaults: Able to support vehicu | llar traffic where anticipated. None observed | | | X | | |
| 234. | 480-93-140 | Service regulators installed, operated a manufacturers recommended practices | | X | | | | |
| 235. | 480-93-178(2) | | num Exposure to Ultraviolet Light (2yrs) CNG's 2 years old from inventory. Pipe in yard dated | X | | | | |
| 236. | 480-93-178(4) | Minimum Clearances from other utiliti Where a minimum twelve inches of seprecautions, such as inserting the plasting hazards. | X | | | | | |
| 237. | 480-93-178(5) | Minimum Clearances from other utiliti inches of separation from the other util | Minimum Clearances from other utilities. For perpendicular lines a minimum of six nches of separation from the other utilities. Where a minimum six inches of separation is not possible, must take adequate precautions, such as inserting the plastic | | | | | |
| 238. | 480-93-178(6) | Are there Temporary above ground PE | E pipe installations currently? Yes No X | | | | | |
| 239. | 480-93-178(6)(a) | If yes, is facility monitored and protect | | | | X | | |
| 240. | 480-93-178(6)(b) | If installation exceeded 30 days, was condeadline? | ommission staff notified prior to exceeding the | | | X | | |
| 241. | 192.745 | Valve Maintenance (Transmission) No | Transmission | | | X | | |
| 242. | 192.747 | Valve Maintenance (Distribution) | | X | | | | |
| Facilit | y Sites Visited: | | | | | | | |
| Facilit | y Type | Facility ID Number | Location | | | | | |
| Odorize | er | O-9 | Sumas, WA- Border station | | | | | |
| Regulat | tor Station | R-125 | Lynden WA | | | | | |
| Rectifie | er | GB14 | Line 16 N. Whatcom HP Line, Lynden WA | Line 16 N. Whatcom HP Line, Lynden WA | | | | |
| Critical | Bond | C18 | Kickerville Rd at Henry Rd. Ferndale WA | | | | | |
| Regulator Station R-138 | | | Bakerview Valley Rd at 8" Bellingham HP, I | Bellingh | am WA | | | |
| Block V | Valve | V-152 | James St., Bellingham WA | | | | | |
| Casing | | N/a | James St at Squalicum Creek Bellingham WA | A | | | | |
| Distribu | ution Main (construction | on) N/a | 1315 W. Connecticut St Bellingham | | | | | |
| Regulat | tor Station (sniff test) | R-148 | Cornwall at Pine St. Bellingham WA | | | | | |

Comments:

S – Satisfactory U – Unsatisfactory N/A – Not Applicable N/C – Not Checked If an item is marked U, N/A, or N/C, an explanation must be included in this report.

| Comments: |
|-----------|
| |
| |
| |
| |
| |

Recent Gas Pipeline Safety Advisory Bulletins: (Last 2 years)

| <u>Number</u> | <u>Date</u> | <u>Subject</u> |
|---------------|-------------|--|
| ADB-2012-10 | Dec 5, 12 | Using Meaningful Metrics in Conducting Integrity Management Program Evaluations |
| ADB-2012-09 | Oct 11, 12 | Communication During Emergency Situations |
| ADB-2012-08 | Jul 31, 12 | Inspection and Protection of Pipeline Facilities After Railway Accidents |
| ADB-12-07 | Jun 11, 12 | Mechanical Fitting Failure Reports |
| ADB-12-06 | May 7, 12 | Verification of Records establishing MAOP and MOP |
| ADB-12-05 | Mar 23, 12 | Cast Iron Pipe (Supplementary Advisory Bulletin) |
| ADB -12-04 | Mar 21, 12 | Implementation of the National Registry of Pipeline and Liquefied Natural Gas |
| ADB-12-03 | Mar 6, 12 | Operators Notice to Operators of Driscopipe 8000 High Density Polyethylene Pipe of the |
| ADB-11-05 | Sep 1, 11 | Potential for Material Degradation Potential for Damage to Pipeline Facilities Caused by the Passage of Hurricanes |
| ADB-11-04 | Jul 27, 11 | Potential for damage to pipeline facilities caused by severe flooding. |
| ADB-11-03 | May 17, 11 | National Pipeline Mapping System Data Submissions and Submission Dates for Gas Transmission and Gathering Systems and Liquefied Natural Gas Annual Reports |

For more PHMSA Advisory Bulletins, go to http://phmsa.dot.gov/pipeline/regs/advisory-bulletin

Attachment 1

 $\begin{array}{c} \textbf{Distribution Operator Compressor Station Inspection} \\ \textbf{Unless otherwise noted, all code references are to 49CFR Part 192.} & S-Satisfactory & U-Unsatisfactory & N/A-Not Applicable \\ \textbf{If an item is marked U, N/A, or N/C, an explanation must be included in this report.} \end{array}$

N/C - Not Checked

| 243. | .605(b) | COMPRESSOR STATION PROCEDURES No Compressor stations in this unit | S | U | N/A | N/C |
|------|---------|---|---|---|-----|-----|
| 244. | - | .605(b)(6) Maintenance procedures, including provisions for isolating units or sections of pipe and for purging before returning to service | | | | |
| 245. |] | .605(b)(7) Starting, operating, and shutdown procedures for gas compressor units | | | | |
| 246. | | .731 Inspection and testing procedures for remote control shutdowns and pressure relieving devices (1 per yr/15 months), prompt repair or replacement | | | | |
| 247. | | .735 (a) Storage of excess flammable or combustible materials at a safe distance from the compressor buildings | | | | |
| 248. |] | (b) Tank must be protected according to NFPA #30 | | | | |
| 249. | | .736 Compressor buildings in a compressor station must have fixed gas detection and alarm systems (must be performance tested), unless: | | | | |
| 250. | | • 50% of the upright side areas are permanently open, or | | | | |
| 251. | | It is an unattended field compressor station of 1000 hp or less | | | | |

| Ī | Comments: |
|---|-----------|
| | |
| | |
| L | |

| COMPRESSOR STATION O&M PERFORMANCE AND RECORDS | | | | | U | N/A | N/C |
|--|------|---------|--|--|---|-----|-----|
| 252. | .709 | .731(a) | Compressor Station Relief Devices (1 per yr/15 months) | | | | |
| 253. | | .731(c) | Compressor Station Emergency Shutdown (1 per yr/15 months) | | | | |
| 254. | | .736(c) | Compressor Stations – Detection and Alarms (Performance Test) | | | | |

| Comments: | | | |
|-----------|--|--|--|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

| | | | COMPRESSOR STATIONS INSPECTION (Field) (Note: Facilities may be "Grandfathered") | S | U | N/A | N/C |
|------|------|-----|--|---|---|-----|-----|
| 255. | .163 | (c) | Main operating floor must have (at least) two (2) separate and unobstructed exits | | | | |
| 256. | | | Door latch must open from inside without a key | | | | |
| 257. | | | Doors must swing outward | | | | |
| 258. | | (d) | Each fence around a compressor station must have (at least) 2 gates or other facilities for emergency exit | | | | |
| 259. | | | Each gate located within 200 ft of any compressor plant building must open outward | | | | |
| 260. | | | When occupied, the door must be opened from the inside without a key | | | | |
| 261. | | (e) | Does the equipment and wiring within compressor stations conform to the National Electric Code , ANSI/NFPA 70? | | | | |
| 262. | .165 | (a) | If applicable, are there liquid separator(s) on the intake to the compressors? | | | | |
| 263. | | (b) | Do the liquid separators have a manual means of removing liquids? | | | | |

Attachment 1

 $\begin{array}{c} \textbf{Distribution Operator Compressor Station Inspection} \\ \textbf{Unless otherwise noted, all code references are to 49CFR Part 192.} & S-Satisfactory & U-Unsatisfactory & N/A-Not Applicable \\ \textbf{If an item is marked U, N/A, or N/C, an explanation must be included in this report.} \end{array}$

N/C - Not Checked

| | | | COMPRESSOR STATIONS INSPECTION (Field) | S | U | N/A | N/C |
|------|------|-----|--|---|---|--------|------|
| | | | (Note: Facilities may be "Grandfathered") | | | 1 1/12 | 1,,0 |
| 264. | | | If slugs of liquid could be carried into the compressors, are there automatic dumps on the separators, Automatic compressor shutdown devices, or high liquid level alarms? | | | | |
| 265. | .167 | (a) | ESD system must: | | | | |
| 266. | | | - Discharge blowdown gas to a safe location | | | | |
| 267. | | | - Block and blow down the gas in the station | | | | |
| 268. | | | - Shut down gas compressing equipment, gas fires, electrical facilities in compressor building and near gas headers | | | | |
| 269. | | | - Maintain necessary electrical circuits for emergency lighting and circuits needed to protect equipment from damage | | | | |
| 270. | | | ESD system must be operable from at least two locations, each of which is: | | | | |
| 271. | .167 | | - Outside the gas area of the station | | | | |
| 272. | | | - Not more than 500 feet from the limits of the station | | | | |
| 273. | | | - ESD switches near emergency exits? | | | | |
| 274. | | (b) | For stations supplying gas directly to distribution systems, is the ESD system configured so that the LDC will not be shut down if the ESD is activated? | | | | |
| 275. | | (c) | Are ESDs on platforms designed to actuate automatically by | | | | |
| 276. | | | - For unattended compressor stations, when: | | | | |
| 277. | | | • The gas pressure equals MAOP plus 15%? | | | | |
| 278. | | | An uncontrolled fire occurs on the platform? | | | | |
| 279. | | | - For compressor station in a building, when | | | | |
| 280. | | | An uncontrolled fire occurs in the building? | | | | |
| 281. | | | Gas in air reaches 50% or more of LEL in a building with a source of ignition (facility conforming to NEC Class 1, Group D is not a source of ignition)? | | | | |
| 282. | .171 | (a) | Does the compressor station have adequate fire protection facilities? If fire pumps are used, they must not be affected by the ESD system. | | | | |
| 283. | | (b) | Do the compressor station prime movers (other than electrical movers) have over-speed shutdown? | | | | |
| 284. | | (c) | Do the compressor units alarm or shutdown in the event of inadequate cooling or lubrication of the unit(s)? | | | | |
| 285. | | (d) | Are the gas compressor units equipped to automatically stop fuel flow and vent the engine if the engine is stopped for any reason? | | | | |
| 286. | | (e) | Are the mufflers equipped with vents to vent any trapped gas? | | | | |
| 287. | .173 | | Is each compressor station building adequately ventilated? | | | | |
| 288. | .457 | | Is all buried piping cathodically protected? | | | | |
| 289. | .481 | | Atmospheric corrosion of aboveground facilities | | | | |
| 290. | .603 | | Does the operator have procedures for the start-up and shut-down of the station and/or compressor units? | | | | |
| 291. | | | Are facility maps current/up-to-date? | | | | |
| 292. | .615 | | Emergency Plan for the station on site? | | | | |
| 293. | .619 | | Review pressure recording charts and/or SCADA | | | | |
| 294. | .707 | | Markers | | | | |
| 295. | .731 | | Overpressure protection – relief's or shutdowns | | | | |
| 296. | .735 | | Are combustible materials in quantities exceeding normal daily usage, stored a safe distance from the compressor building? | | | | |

Attachment 1

 $\begin{array}{c} \textbf{Distribution Operator Compressor Station Inspection} \\ \textbf{Unless otherwise noted, all code references are to 49CFR Part 192.} & S-Satisfactory & U-Unsatisfactory & N/A-Not Applicable \\ \textbf{If an item is marked U, N/A, or N/C, an explanation must be included in this report.} \end{array}$

N/C - Not Checked

| COMPRESSOR STATIONS INSPECTION (Field) (Note: Facilities may be "Grandfathered") | | | | | N/A | N/C |
|--|------|--|--|--|-----|-----|
| 297. | | Is aboveground oil or gasoline storage tanks protected in accordance with NFPA standard No. 30? | | | | |
| 298. | .736 | Gas detection – location | | | | |

| Comments: | | | |
|-----------|--|--|--|
| | | | |
| | | | |
| | | | |
| | | | |