

NOTES-FIELD INSPECTION

Company: Cascade Natural Gas CorporationDate(s): April 12 -13, 2012Unit: Transmission

Field Readings									
Line & Location	Line		CP Volts		Rectifier		Pressures		Remarks
	Size	In.	P/S	Casing	Volts	Amps	Set	Actual	
R-26 Kickerville Station							297psig standby run 400psig relief	512psig inlet No lockup 413psig reset to 400psig	Tibb Zollatz 360.733.5981 and Jason Frank 360.733.5981 Checked gauges and OQ quals. Standby would not lock-up. We spent most of the day here fixing it (axial reg)
Fredonia Comp station			N/A	N/A	N/A	N/A	N/A	N/A	Scott Corcoran checked OQ (12/15/11) startup and shutdown for recip comp station. This is for the cogen plant. I checked the wiring for NFPA compliance and the outside used oil storage containment area. Scott not qualified to check alarms so we did not check the fire eyes, gas detection, or the HMI test sequence.
SR 20 and Josh Green Ln Rectifier			-1379mV		13.9V	6.95A			checked NACE card and OQ card. Rectifier set at Coarse 3 Fine 1
Higgins Airport Ovenell Rd Casing check			-1225mV	-.638mV					Dustin Knowles performed this one too.

