S – Satisfactory U – Unsatisfactory N/A – Not Applicable N/C – Not Checked If an item is marked U, N/A, or N/C, an explanation must be included in this report.

A completed **Inspection Checklist**, **Cover Letter and Field Report**, **IMP and OQ Field Validation Forms** are to be submitted to the Chief Engineer within **30 days** from completion of the inspection.

		Inspection Report			
Inspection ID/	2675				
<b>Docket Number</b>					
Inspector Name & Submit Date	Dennis Ritter 7/15/13				
Chief Engineer Name &	Joe Subsits , 7/16/13				
Review Date					
		Operator Information			
Name of Operator:	Tidewater Terminals			OPID#:	31051
Name of Unit(s):	Snake River Terminal				
<b>Records Location:</b>	Pasco, WA				
<b>Date(s) of Last Review:</b>	July 13-15, 2011		<b>Inspection Date(s)</b>	July 8-11, 2	013

### **Inspection Summary:**

- 1) **195.302(a)** Pipelines, and each pipeline segment that has been relocated, replaced, or otherwise changed, must be pressure tested without leakage (see .302(b), .303, and .305(b) for exceptions). Kaneb pipeline relocation in 1995-approx 6200'--cannot find pressure test documents. MOP 1429-test pressure 1812.
- 2) 195.404(a)(3) The maximum operating pressure of each pipeline in accordance with 195.406 Cannot support MOP as do not have pressure test records.

HQ Address:			System/Unit Address:		
P.O. Box 1210			671 Tank Farm Road		
6305 NW Old Lower Rive	er Rd		Pasco, WA 99301		
Vancouver, WA 98660					
Co. Official:	Bill Collins, Direc	tor EHS&S	Phone No.:	(509) 547-7701	
Phone No.:	(360) 759-0306 509-545-5042		Fax No.: Emergency Phone No.:	(509)545-5042	
Fax No.:				800-562-1607	
<b>Emergency Phone No.:</b>	3608314123				
Persons Int	erviewed		Title	Phone No.	
Ron McClary		Terminal Mai	ntenance Supervisor	(509)727-1144	
Mark Davis		Terminal Ope	rations Supervisor	(509)396-1179	
Joshua Jarman		EHS&S Speci	alist	(509)380-1109	
Brian Rankin		Quality/Comp	liance Manager	(360)953-3987	

UTC staff conducted abbreviated procedures inspection on 195 O&M and WAC items the last inspection. This checklist focuses on Records and Field items per a routine standard conducted abbreviated procedures inspection on 195 O&M and WAC items to the last inspection.		O
(check one below and enter appropriate date)		
Team inspection was performed (Within the past five years.) or,	Date:	
Other UTC Inspector reviewed the O & M Manual (Since the last yearly review of the manual by the operator.)  Dennis Ritter, inspector	Date:	Sept 15- Oct 14, 2011

 $S-Satisfactory \quad U-Unsatisfactory \quad N/A-Not\ Applicable \quad N/C-Not\ Checked$  If an item is marked U, N/A, or N/C, an explanation must be included in this report.

PART 199 DRUG	and ALCOHOL TESTING REGULATIONS and PROCEDURES	S	U	NA	NC
Subparts A - C	Drug & Alcohol Testing & Misuse Prevention Program – Use PHMSA Form #13, Rev 3/19/2010. Do not ask the company to have a drug and alcohol expert available for this portion of your inspection. MIS submitted 4/12/13	X			

Comments:			

		RECORDS REVIEW	S	U	NA	NC
		CONVERSION TO SERVICE				
1.	195.5(a)(2)	All aboveground segments of the pipeline, and appropriately selected underground segments must be visually inspected for physical defects and operating conditions which reasonably could be expected to impair the strength or tightness of the pipeline. No conversions to service			X	
2.		Pipeline Records (Life of System) No conversions to service			X	
3.		Pipeline Investigations No conversions to service			X	
4.		Pipeline Testing No conversions to service			X	
5.	195.5(c)	Pipeline Repairs No conversions to service			X	
6.		Pipeline Replacements No conversions to service			X	
7.		Pipeline Alterations No conversions to service			X	
		REGULATED RURAL GATHERING LINES	S	U	NA	NC
8.	195.11(a)	Operator has identified pipelines that are Regulated Rural Gathering Lines that meet all of the following criteria: (Amt. 195-89, Pub. 06/03/08 eff. 07/03/08). No gathering lines  (1) nominal diameter from 6 5/8 inches to 8 5/8 inches;  (2) located in or within one-quarter mile of a USA  (3) operates at an MOP established under §195.406 that is:  (i) greater than 20% SMYS; or  (ii) if the stress level is unknown, or not steel; > 125 psig.			X	
9.	195.11(b)	Operator has prepared written procedures to carry out the requirements of 195.11. (Amt. 195-89, Pub. 06/03/08 eff. 07/03/08). No gathering lines  • Subpart B Reporting • Corrosion Control • Damage Prevention • Public Awareness • Establish MAOP • Line Markers • Operator Qualification			X	
10.	195.11(c)	If a new USA is identified after July 3, 2008, the operator must implement the requirements in paragraphs (b)(2 - 8), and (b)(11) for affected pipelines within 6 months of identification. For steel pipelines, comply with the deadlines in paragraphs (b)(9 & 10). No gathering lines			X	

11.		Operator must maintain: (Amt. 195-89, Pub. 06/03/08 eff. 07/03/08). No gathering lines			
		(1) Segment identification records required in paragraph (b)(1) of this section and the			
	195.11(d)	records required to comply with (b)(10) of this section, for the life of the pipe.		X	
		(2) Records necessary to demonstrate compliance (b)( $2-9 \& 11$ ) of this section			
		according to the record retention requirements of the referenced section or subpart.			

Comments:			

		LOW-STRESS PIPELINES IN RURAL AREA	S	U	NA	NC
12.	195.12(a)	Operator has identified pipelines that are Regulated Low-stress Pipelines in Rural Areas that meet all of the following criteria: (except for those already covered by 49 CFR 195) (Amt. 195-89, Pub. 06/03/08 eff. 07/03/08). No low stress rural pipelines  (1) nominal diameter of 8 5/8 inches or more; (2) located in or within one-half mile of a USA (3) operates at an MOP established under §195.406 that is: (i) greater than 20% SMYS; or (ii) if the stress level is unknown, or not steel; > 125 psig.			X	
13.	1959.12(b)	Operator has prepared written procedures to carry out the requirements of <b>195.12.</b> (Amt. 195-89, Pub. 06/03/08 eff. 07/03/08). No low stress rural pipelines  • Subpart B Reporting  • Establish Integrity Management Plan  • All Part 195 Safety Requirements			X	
14.	195.12 (c)(1)	Operator may notify PHMSA of economic burden. (Amt. Pub. 06/03/08 eff. 07/03/08). No low stress rural pipelines			X	
15.	195.12(d)	If, after July 3, 2008, a new USA is identified, the operator must implement the requirements in paragraphs (b)(2)(i) for affected pipelines within 12 months of identification. (Amt. 195-89, Pub. 06/03/08 eff. 07/03/08). No low stress rural pipelines			X	
16.	195.12(d)	Operator must maintain: (Amt. 195-89, Pub. 06/03/08 eff. 07/03/08). No low stress rural pipelines  (1) Segment identification records required in paragraph (b)(1) for the life of the pipeline.  (2) Records necessary to demonstrate compliance (b)(2 – 4)according to the record retention requirements of the referenced section or subpart.			X	

Comments:	

		REPORTING			
17.	49 U.S.C. 60132,	Submission of Data to the National Pipeline Mapping System Under the Pipeline Safety Improvement Act of 2002	Т	$\top \top$	
	Subsection (b) ADB-03-02 ADB-08-07	Do records indicate: NPMS submissions are updated every 12 months if system modifications (excludes distribution lines and gathering lines) occurred, and if no modifications occurRed an email to that effect was submitted? 6/14/13 Pipeline ownership change/	X		
18.	RCW 81.88.080	Pipeline Mapping System: Has the operator provided accurate maps (or updates) of pipelines, operating over two hundred fifty pounds per square inch gauge, to specifications developed by the commission sufficient to meet the needs of first responders?	X		
19.	195.48/.49	Complete and submit DOT Form PHMSA F 7000-1.1 for each type of hazardous liquid pipeline facility operated at the end of the previous year for each commodity, and each state a pipeline traverses by June 15 of each calendar year. 6/13/15	X		
20.	195.52	Immediate notice to <b>NRC</b> (800) 424-8802, or electronically at <a href="http://www.nrc.uscg.mil">http://www.nrc.uscg.mil</a> , of certain events, and additional report if significant new information becomes available. Operator must have a written procedure for calculating an initial estimate of the amount of product released in an accident. (Amdt. 195-95, 75 FR 72878, November 26, 2010, eff. 1/1/2011). No significant events		X	
21.	195.54(a)	Accident Report - file as soon as practicable, but no later than 30 days after discovery. Submittal must be electronically to <a href="http://pipelineonlinereporting.phmsa.dot.gov">http://pipelineonlinereporting.phmsa.dot.gov</a> (Amdt. 195-95, 75 FR 72878, November 26, 2010). No reportable accidents		X	
22.	195.54 (b)	Supplemental report - required within 30 days of information change/addition (DOT Form 7000-1) No reportable accidents		X	
23.	195.56(a)	SRC Report is required to be filed within five (5) working days of the determination and within ten (10) working days after discovery 195.56(a) (195.55(a)) No SRC Reportables		X	
24.	195.56(b)	SRC Report requirements, including corrective actions (taken and planned) No SRC Reportables		X	
25.	195.57	Do records indicate reports were submitted within 60 days of completing inspection of underwater pipelines? 195.413(a) (195.57) <b>No underwater pipelines</b>		X	
26.	195.59	Do records indicate reports were filed for abandoned offshore pipeline facilities or abandoned onshore pipeline facilities that crosses over, under or through a commercially navigable waterway? No offshore or abandoned underwater crossings.		X	
27.	195.64	Each operator must obtain an OPID, validate its OPIDs, and notify PHMSA of certain events at <a href="http://opsweb.phmsa.dot.gov">http://opsweb.phmsa.dot.gov</a> (Amdt. 195-95, 75 FR 72878, Nov.26, 2010, eff. 1/1/2011)6/12/12; Nustar line 11/1/12.	X		
28.	480-75-610	Report construction for new pipelines (>100 feet) new pipe 45 days prior to new construction	X		
29.	480-75-620	Was MOP changed based on hydrotest? Report submitted?	X		
30.	480-75-630(1)	Telephonic Reports to UTC Pipeline Safety Incident Notification 1-888-321-9144 (Within 2 hours of discovery) for events which results in; No incidents  a) A fatality; (b) Personal injury requiring hospitalization; (c) Fire or explosion not intentionally set by the pipeline company; (d) Spills of five gallons or more of product from the pipeline; (e) Damage to the property of the pipeline company and others of a combined total cost exceeding twenty-five thousand dollars (automobile collisions and other equipment accidents not involving hazardous liquid or hazardous-liquid-handling equipment need not be reported under this rule); (f) A significant occurrence in the judgment of the pipeline company, even though it does not meet the criteria of (a) through (e) of this subsection; (g) The news media reports the occurrence, even though it does not meet the criteria of (a) through (f) of this subsection.		X	

31.		Written reports to the commission within 30 calendar days of the incident. The report must include the following: No incidents			
		a) Name(s) and address(es) of any person or persons injured or killed or whose property was damaged;			
	480-75-630(2)	(b) The extent of injuries and damage;		X	
	400-75-050(2)	(c) A description of the incident including date, time, and place;		Λ	
		(d) A description and maximum operating pressure of the pipeline implicated in the incident			
		and the system operating pressure at the time of the incident;			
		(e) The date and time the pipeline returns to safe operations; and			
		(f) The date, time, and type of any temporary or permanent repair.			
32.	490 55 (20(2)	Telephonic notification within twenty-four hours of emergency situations including		37	
	480-75-630(3)	emergency shutdowns, material defects, or physical damage that impairs the serviceability of the pipeline. No emergencies		X	
33.		Filing Reports of Damage to Hazardous Liquid Pipeline Facilities to the commission.			
33.	480-75-630(4)	(eff 4/1/2013)			
	400-73-030(4)	(Via the commission's Virtual DIRT system or on-line damage reporting form)			
34.		Does the operator report to the commission the requirements set forth in RCW 19.122.053(3)			
54.	480-75-630(4)(a)	(a) through (n)	X		
35.		Does the operator report the name, address, and phone number of the person or entity that the			
	480-75-630(4)(b)	company has reason to believe may have caused damage due to excavations conducted	X		
		without facility locates first being completed?			
36.		Does the operator retain all damage and damage claim records it creates related to damage			
	480-75-630(4)(c)	events reported under 93-200(7)(b), including photographs and documentation supporting the	X		
	100 10 000(1)(0)	conclusion that a facilities locate was not completed?			
25		<b>Note:</b> Records maintained for two years and made available to the commission upon request.			
37.	480-75-630(5)	Does the operator provide the following information to excavators who damage hazardous liquid pipeline facilities?			
38.					
38.	480-75-630(5)(a)	Notification requirements for excavators under RCW 19.122.050(1)	X		
39.	480-75-630(5)(b)	A description of the excavator's responsibilities for reporting damages under RCW	X		
	400-75-050(5)(0)	19.122.053; and	Λ		
40.		<ul> <li>Information concerning the safety committee referenced under RCW 19.122.130,</li> </ul>			
	480-75-630(5)(c)	including committee contact information, and the process for filing a complaint	X		
		with the safety committee.			
41.		Reports to the commission only when the operator or its contractor observes or becomes			
		aware of the following activities			
	480-75-630(6)	<ul> <li>An excavator digs within thirty-five feet of a transmission pipeline, as defined by RCW 19.122.020(26) without first obtaining a facilities locate; (630(6)(a)</li> </ul>		X	
		A person intentionally damages or removes marks indicating the location or			
		presence of hazardous liquid pipeline facilities. 630(6)(b)			
		presence of nazardous riquid piperine facilities. 050(0)(0)	I I		I

Comments:		

		CONSTRUCTION	S	U	NA	NC
42.		Construction Training/Qualification records including personnel who conduct visual inspections (e.g. inspectors of welds) No construction			X	
43.	195.214(b)	Detailed Test Results to Qualify Welding Procedures and Qualifying tests No construction			X	

44.	195.222(a)	Welders must be qualified in accordance with Section 6 of API Standard 1104 (20 <sup>th</sup> edition 2005, including errata/addendum 7/2007 and errata 2 12/2008) or Section IX of the ASME Boiler and Pressure Vessel Code (2007 edition, July 1, 2007), except that a welder qualified under an earlier edition than currently listed in 195.3 may weld, but may not requalify under that earlier edition. (Amdt 195-94 Pub. 8/11/10 eff. 10/01/10). No welding			X	
45.	195.222(b)	Welders may not weld with a particular welding process unless, within the preceding 6 calendar months, the welder has (1) Engaged in welding with that process; and (2) Had one weld tested and found acceptable under Section 9 of API 1104. No welding			X	
46.	195.226(a)	Arc burns must be repaired. No welding			X	
47.	195.226(b)	If a notch is not repairable by grinding, a cylinder of the pipe containing the entire notch must be removed. No welding  Do arc burn repair procedures require verification of the removal of the metallurgical notch by nondestructive testing? (Ammonium Persulfate). Sect 527 O&M	X			
48.	195.226(c)	The ground wire may not be welded to the pipe/fitting being welded. Sect 527 O&M	X			
49.	195.228/.234	Do procedures require welds to be nondestructively tested to ensure their acceptability according to API 1104 and as per 195.228(b) and per the requirements of 195.234 in regard to the number of welds to be tested? 521.1.1 Nondestructive Testing of Weld	X			
50.	195.234(b)	Nondestructive testing of welds performed: No welding  (1) In accordance with written procedures for NDT  (2) By qualified personnel  (3) By a process that will indicate any defects that may affect the integrity of the weld			X	
51.	195.234(d) 195.266(a)	Do records demonstrate at least 10% of all welds that are made by each welder during each welding day are nondestructively tested over the entire circumference of the welds or that more welds are tested per the operator's own procedures? No welding			X	
52.	195.234(e) 195.266(a)	Do records demonstrate all girth welds installed each day in selected locations specified in §195.234(e) are nondestructively tested over their entire circumference? No welding			X	
53.	195.234(f) 195.266(a)	Do records demonstrate that when installing used pipe, 100% of the old girth welds are nondestructively tested? No welding			X	
54.	195.234(g) 195.266(a)	Do records demonstrate 100% of the girth welds have been nondestructively tested at selected pipe tie-ins? No welding			X	
55.	195.266	Construction Records maintained for life of pipeline				
56.	195.266(b)	Amount, Location, Cover of each Size of Pipe Installed Every 5 yrs	X			
57.	195.266(c)	Location of each Crossing with another Pipeline Revision date on map? AOC??	X			
58.	195.266(d)	Location of each buried Utility Crossing	X			
59.	195.266(e)	Location of Overhead Crossings No overhead crossings			X	
60.	195.266(f)	Location of each Valve and Test Station	X			
		PRESSURE TESTING	S	U	NA	NC
61.	195.302(a)	Pipelines, and each pipeline segment that has been relocated, replaced, or otherwise changed, must be pressure tested without leakage (see .302(b), .303, and .305(b) for exceptions). Kaneb pipeline relocation in 1995-approx 6200'cannot find pressure test documents. MOP 1429-test pressure 1812.		X		

62.		Except for lines converted under <b>§195.5</b> , the following pipelines <i>may</i> be operated without having been pressure tested per Subpart E and without having established MOP under				
		195.406(a)(5) [80% of the 4 hour documented test pressure, or 80% of the 4 hour documented operating pressure]. None of these criteria apply to Tidewater's pipelines				
		302(b)(2)(ii): Any carbon dioxide pipeline constructed before July 12, 1991, that is located in a rural area as part of a production field distribution system.				
		302(b)(3): Any low-stress pipeline constructed before August 11, 1994, that does not transport HVL.				
	195.302(b)/ .302(c)	302(b)(4)/.303: Those portions of older hazardous liquid and carbon dioxide pipelines for which an operator has elected the risk-based alternative under §195.303 and which are not required to be tested based on the risk-based criteria.				
		Note: (An operator that elected to follow a risk-based alternative must have developed plans that included the method of testing and a schedule for the testing by December 7, 1998. The compliance deadlines for completion of testing are as shown in the table in §195.303, and in no case was testing to be completed later than 12/07/2004).				
63.		Have all pipelines other than those described above been pressure tested per Subpart E?	X			
64.		If pipelines <u>other than those described above</u> have not been pressure tested per Subpart E, has MOP been established under <b>195.406(a)(5)</b> , in accordance with . <b>302(c)?All pipelines</b> <u>pressure tested</u>			X	
65.	195.304	Test pressure must be maintained for at least 4 continuous hours at a pressure equal to 125 percent, or more, of the MOP. If not visually inspected during the test, at least an additional 4 hours at 110 percent of MOP is required SRT Pasco Rail Diesel (BNRR) relocation in 1995. Tidewater cannot find the hydrotest records. SRT inbound/outbound pipelines (Chevron) OK		X		
66.		All pipe, all attached fittings, including components, must be pressure tested in accordance				
		with 195.302SRT Pasco Rail Diesel (BNRR) relocation in 1995. Tidewater cannot find the hydrotest records.				
	195.305(a)	<b>Note:</b> A component, other than pipe, that is the only item being replaced or added to the pipeline system need not be hydrostatically tested under paragraph (a) of this section if the manufacturer certifies that either: (1) The component was hydrostatically tested at the factory; or (2) The component was manufactured under a quality control system that ensures each component is at least equal in strength to a prototype that was hydrostatically tested at the factory.		X		
67.	195.305(b)	Manufacturer testing of components. Records available and adequate?	X			
68.	195.306	Appropriate test medium		X		
69.	195.308	Pipe associated with tie-ins pressure tested?		X		
70.	195.310(a)	Pipeline Test Records for useful life of facilities?		X		
71.	195.310(b)	Do test records required by paragraph (a) include:				
72.	195.310(b)(1)	Pressure recording charts		X		
73.	195.310(b)(2)	Test instrument calibration records		X		
74.	195.310(b)(3)	Name of operator, person responsible, test company used, if any		X		
75.	195.310(b)(4)	Date and time of test		X		
76.	195.310(b)(5)	Minimum test pressure		X		
77.	195.310(b)(6)	Test medium		X		
78.	195.310(b)(7)	Description of the facility tested and the apparatus		X		
79.	195.310(b)(8)	Explanation of any pressure discontinuities, including test failures that appear on the pressure recording charts. No records to review for SRT to BNRR.			X	
80.	195.310(b)(9)	Where elevation differences in the test section exceed <b>100 feet</b> , a profile of the elevation over the entire length of the test section must be included No elevation differential greater than 20 ft.			X	,

 $S-Satisfactory \quad U-Unsatisfactory \quad N/A-Not\ Applicable \quad N/C-Not\ Checked$  If an item is marked U, N/A, or N/C, an explanation must be included in this report.

81.	195.310(b)(10)	Temperature of the test medium or pipe during the test period		X		
-----	----------------	---	--	---	--	--

#### **Comments:**

65-81) A portion of the SRT to BNRR pipeline, was relocated in 1995 for a rail spur. The pipeline was owned by Kaneb Pipeline when this work was completed. The pipeline has changed ownership several times since then and likely the records lost.

	INTERNAL DESIGN PRESSURE PROCEDURES	S	U	NA	NC
.402(c)/.422	Internal design pressure for pipe in a pipeline is determined in accordance with the requirements of this section and the formula: $P = (2 \text{ St/D}) \times E \times F$ . <b>.106</b>	X			

		OPERATION & MAINTENANCE	S	U	NA	NC
82.		Annual Review of O&M Manual (1 per yr/15 months) May 2, 2013 last review	X			
83.	195.402(a)	Appropriate parts must be kept at locations where O&M activities are conducted kept at operator's desk	X			
84.	195.402(c)(4)	Determination of Areas requiring immediate response for Failures or MalfunctionsSystems Operations Manual for each line 18/24 for SRT Inbound/Outbound; 19/32 for BNRR	X			
85.	195.402(c)(5)	Pipeline accidents analyzed to determine their causes No accidents			X	
86.	195.402(c)(10)	Abandoning pipeline facilities, including safe disconnection from an operating pipeline system, purging of combustibles, and sealing abandoned environmental hazards.  No abandoned pipelines  Reporting abandoned pipeline facilities offshore, or onshore crossing commercially navigable waterways per 195.59			X	
87.	195.402(c)(12)	Establishment/Maintaining liaison with Fire, Police, and other Public Officials	X			
88.	195.402(c)(13)	Periodic review of personnel work – effectiveness of normal O&M procedures and corrective action when deficiencies are found	X			
89.	195.402(c)(15)	Implementing the applicable control room management procedures required by <b>195.446.</b> (Amdt. 195-93, 74 FR 63310, December 3, 2009, eff. 2/1/2010). <b>No control room</b>			X	
90.	195.402(e)(1)	Records that indicate receiving, identifying, classifying and communicating notices of events requiring immediate response in accordance with procedures.	X			
91.	195.402(e)(2)	Prompt and effective response to each type of emergency  Note: Review operator records of previous accidents and failures including third-party damage and leak response No emergencies			X	
92.	195.402(e)(7)	Records indicating that notifications were made to fire, police, and other appropriate public officials of hazardous liquid emergencies and were coordinated with preplanned and actual responses (including additional precautions necessary for an emergency involving HVLs)?  No emergencies			X	
93.	195.402(e)(9)	Post accident review of employees' activities to determine if procedures were effective and corrective action was taken? No emergencies			X	
94.	195.402(e)(10)	Actions to be taken by a controller during an emergency in accordance with <b>195.446.</b> (Amdt. 195-93, 74 FR 63310, December 3, 2009, eff. 2/1/2010). <b>No emergencies</b>			X	
95.	195.403(a)	Records of operator provided training to its emergency response personnel as required	X			
96.	195.403(b)(1)	Annual review with personnel on performance in meeting the objectives of the emergency response training program (1 per yr/15 months)	X			

 $S-Satisfactory \quad U-Unsatisfactory \quad N/A-Not\ Applicable \quad N/C-Not\ Checked$  If an item is marked U, N/A, or N/C, an explanation must be included in this report.

97.	195.403(b)(2)	Make appropriate changes to the emergency response training program (1 per yr/15 months)  No emergencies			X	
-----	---------------	--	--	--	---	--

Comments:			

		OPERATION & MAINTENANCE (Cont)	S	U	NA	NC
98.	195.403(c)	Verification of supervisor knowledge of emergency response procedures (1 per yr/15 months) Ron McClary and Mark Davis	X			
99.	195.404(a)(1)	Maps and Records of the following facilities maintained and made available:  i. Breakout tanks ii. Pump stations iii. Scraper and sphere facilities iv. Pipeline valves v. Facilities to which 195.402(c)(9) applies vi. Rights-of-way vii. Safety devices to which 195.428 applies	X			
100.	195.404(a)(2)	All crossings of public roads, railroads, rivers, buried utilities and foreign pipelines.	X			
101.	195.404(a)(3)	The maximum operating pressure of each pipeline in accordance with 195.406 Cannot support MOP as do not have pressure test records.		X		
102.	195.404(a)(4)	The diameter, grade, type, and nominal wall thickness of all pipe.	X			
103.	195.404(b)(2) 195.402(d)(1)	Response to any emergency or abnormal operations applicable under 195.402 (maintained for at least 3yrs) as required by written procedures <b>No emergencies</b>			X	
104.	195.404(b) 195.402(d)(5)	Periodic review of personnel work – effectiveness of abnormal operation procedures/corrective action taken when deficiencies found.	X			
105.	195.404(c)(1)	The date, location, and description of each repair made on the pipe and maintain it for the <b>life of the pipe</b> .	X			
106.	195.404(c)(2)	The date, location, and description of each repair made to parts of the pipeline system other than the pipe and maintain it for at least <b>1 year</b> . <b>No repairs</b> .			X	
107.	195.404(c)(3)	Each inspection and test required by <b>Subpart F</b> shall be maintained for at least <b>2 years</b> , or until the next inspection or test is performed, whichever is longer.	X			
108.	195.406(a)/ .406(a)(1)	Except for surge pressures and other variations from normal operations, no operator shall operate a pipeline above the MOP, and the MOP may not exceed any of the following;  • The internal design pressure of the pipe determined by 195.106 cannot pump to MOP as 500 psi is shut off head for BN 200 for Chevron (MOP 1429 and 285 respectively)	X			
109.	480-75-620	Change in MOP? Changed based on hydrotest? No change in MOP			X	
110.	195.408(b)	Records indicating emergency communication system(s) use was as required No emergencies			X	
111.	195.412(a)	Operator must inspect the right-of-way at intervals not exceeding <b>3 weeks</b> , but at least <b>26</b> times each calendar year Check every week	X			
112.	195.412(b)	Records indicating ROW surface conditions and crossings under navigable waterways were inspected, and reporting and appropriate mitigation performed No waterway crossings			X	

113.	480-75-640	Depth of cover surveys and mitigation	X			
114.	195.420(b)	Mainline valves inspected to determine that it is functioning properly at intervals not exceeding 7½ months, but at least twice each calendar year.	X			
115.	480-75-500	Pipe movement study per API 1117 No criteria met to do a pipe movement study		X	K	
116.	195.428(a)	Insp. of overpressure safety devices (1 per yr/15 months non-HVL; 2 per yr/7½ months HVL)	X			
117.	195.428(b)	Inspection of Relief Devices on HVL Tanks (intervals NTE 5 yrs).No HVL tanks		X	K	
118.	195.428(c)	Above ground breakout tanks that are constructed or significantly altered according to API Standard 2510 after October 2, 2000, must have an overfill protection system installed according to section 5.1.2 of API Standard 2510. Amt. 195-86 Pub. 06/09/06 eff. 07/10/06. Tanks over 600 gallons (2271 liters) constructed or significantly altered after October 2, 2000, must have overfill protection according to API Recommended Practice 2350 unless operator noted in procedures manual (195.402) why compliance with API RP 2350 is not necessary for the safety of a particular breakout tank.	X			
119.	195.428(d)	Inspection of Overfill Systems (1 per yr/15 months non-HVL; 2 per yr/7½ months HVL)	X			
120.	480-75-300 (3)	Leak detection and alarm records	X			
121.	480-75-320	Surge analysis done? BN 2007, SRT Chevron 2000 OK	X			
122.	195.430	Inspection of Fire Fighting Equipment	X			
123.	195.432(c)	Breakout Tanks: Inspect the physical integrity of in-service steel aboveground breakout tanks built to API Standard 2510 according to Section 6 of API 510. Amt. 195-86 Pub. 06/09/06 eff 07/10/06. Note: For Break-out tank unit inspection, refer to Breakout Tank Form No API 2510 tanks all 12C or 650		X	K	

		PUBLIC AWARENESS PROGRAM F (In accordance with API RP 116		S	U	NA	NC
124.		PUBLIC AWAREN	ESS PROGRAM				
		Documentation properly and adequately reflects imp Program requirements – Stakeholder Audience ident method and frequency, supplemental enhancements, rosters, postage receipts, return receipts, audience co- responder, public officials, school superintendents, p	ification, message type and content, delivery program evaluations, etc. (i.e. contact or mailing ntact documentation, etc. for emergency				
		Operators in existence on June 20, 2005, must later than June 20, 2006	have completed their written program no				
		API RP 1162 Baseline* Recommend	ed Message Delivery Frequencies				
	195.440 (e & f)	Stakeholder Audience	Baseline Message Frequency	X			
		(Hazardous Liquid Operators	(Starting from Effective Date of Plan)	7.			
		Residence along right-of-way and Places of Congregation	2 Years				
		Emergency Officials	Annual				
		Public Officials	3 Years				
		Excavator and Contractors	Annual				
		One-Call Centers	As required of one-call center				
		* Refer to API RP 1162 for additional recommendations, supplemental requirements					
125.	.440(g)	The program must be conducted in English and a by a significant number of the population in the original pipeline runs only between Chevron (Te along the line). Did publish ad in local Spanish n Tidewater has new program which includes new Center" out of Houston, Texas is now program c	X				

 $S-Satisfactory \quad U-Unsatisfactory \quad N/A-Not\ Applicable \quad N/C-Not\ Checked$  If an item is marked U, N/A, or N/C, an explanation must be included in this report.

implemented and do records indicate that continuous improvement is being implemented Results of audit resulted in a new plan which is being written by The Service Center, HoustonTX. New plan should be completed by Aug 2013. Patti J. is doing a PA audit on August 27-29, 2013.	126.	.440(i)	Records indicating that the continuing public education program evaluation process has been			
HoustonTX. New plan should be completed by Aug 2013. Patti J. is doing a PA audit on			implemented and do records indicate that continuous improvement is being implemented			
			Results of audit resulted in a new plan which is being written by The Service Center,	X		
August 27-29, 2013.			HoustonTX. New plan should be completed by Aug 2013. Patti J. is doing a PA audit on			
			August 27-29, 2013.			

Comments:			

		DAMAGE PREVENTION PROGRAM	S	U	NA	NC
127.	195.442(a)	Records indicating the damage prevention program is being carried out as written	X			
128.	195.442(c)(1)	List of Current Excavators	X			
129.	195.442(c)(2)	Notification of Public/Excavators	X			
130.	195.442(c)(3)	Notifications of planned excavations. (One -Call Records)	X			
131.	195.442(c)(4)	If the operator has buried pipelines in the area of excavation activity, provide for actual notification of persons who give notice of their intent to excavate of the type of temporary marking to be provided and how to identify the markings.	X			
132.	195.442(c)(5)	Provide for temporary marking of buried pipelines in the area of excavation activity before, as far as practical, the activity begins.	X			
133.		Provide as follows for inspection of pipelines that an operator has reason to believe could be damaged by excavation activities:				
134.		1. Is the inspection the done as frequently as necessary during and after the activities to verify the integrity of the pipeline? <b>No inspections</b>			X	
135.	195.442(c)(6)	<ol> <li>In the case of blasting, does the inspection include leakage surveys? (required) No blasting</li> </ol>			X	
136.		Does the operator review records of accidents and failures due to excavation damage to ensure causes of failures are addressed to minimize the possibility of reoccurrence? No accidents			X	
137.		OPERATOR QUALIFICATION				
138.	195.507(a) .507(b)	Are personnel properly <u>qualified</u> in accordance with the operator's Operator Qualification plan and with federal and state requirements?	X			
139.	195.507(a) .507(b)	Are qualification records available for contractor personnel that contain the required elements?Shelco (NuStart contractor) and Hermiston Aviation	X			

Comments:			

		CPM SYSTEMS	S	U	NA	NC
140.		Each CPM system employed on a pipeline segment should be fully described and the documentation readily available for reference by the users and by those employees responsible for the maintenance and support of the CPM system No CPM systems for leak detection				
141.	195.444	<ul> <li>a. General Information (this information is usually available as a part of normal Control Center information).</li> <li>b. A system map, profile and detailed physical description for each pipeline segment.</li> <li>c. A summary of the characteristics of each product transported.</li> </ul>			X	
142.		CPM Specific Information:				
143.	195.444	<ul> <li>a. A tabulation of the inputs used in the CPM procedure for each pipeline segment.</li> <li>b. A general description of the CPM outlining its principles of operation.</li> <li>c. A list of special considerations or step-by-step procedures to be used in evaluating CPM results and for requesting assistance with alarm evaluation, e.g., on-call support phone numbers where this systems is implemented.</li> </ul>			X	
144.		<ul> <li>d. Details of the expected performance of the leak detection system under normal and line upset conditions; and the effects of system degradation on the leak detection results.</li> <li>e. CPM pipeline controller training manuals or information.</li> <li>f. CPM alarm thresholds for the various applications.</li> </ul>			X	

Comments:		

		CORROSION CONTROL	S	U	NA	NC
145.	195.589(c) 195.555	Supervisors maintain thorough knowledge of corrosion procedures. Annual test and CP Tester Recognition Course	X			
146.	195.589(c) 195.567(c)	Test lead maintenance / Frequent enough intervals	X			
147.	480-75-510	Corrosion remediation within 90 days No corrosion remediation			X	
148.	195.589(c) 195.569	Inspection of Exposed Buried Pipelines (External Corrosion) 6/2/11 coating repair	X			
149.	195.589(c) 195.573(a)(1)	External Corrosion Control, Protected Pipelines Annual CP tests (1 per yr/15 months)	X			
150.	195.589(c) 195.573(a)(2)	Close Interval Surveys - when circumstances dictated a need for surveys, dates of completed surveys, data from completed surveys and analysis of completed surveys?6/29/12	X			
151.	195.589(c) 195.573(b)(1) & (2)	External Corrosion Control, Unprotected Pipeline Surveys, CP active corrosion areas (1 per 3 cal yr/NTE 39 months) No unprotected lines			X	
152.	195.589(c) 195.573(c)	Interference Bonds, reverse current switches, diodes, rectifiers	X			
153.	195.589(c) 195.573(e)	Do records document adequate operator actions taken to correct any identified deficiencies in corrosion control? <b>No deficiencies</b> .			X	
154.	195.589(c) 195.575(a-d)	Electrical isolation inspection, testing and monitoring (if applicable)	X			
155.	195.589(c) 195.577(a)	Testing for Interference Currents	X			
156.	195.589(c) 195.579(a)	Corrosive effects investigation No corrosive products or internal corrosion			X	

157.	195.589(c) 195.579(b)	Examination of Coupons/Other Types of Internal Corrosion Monitoring Equipment (2 per yr/NTE7½ months) No corrosive products or internal corrosion		X	
158.	195.589(c) 195.579(b)(1-3)	Corrosion inhibitors used in sufficient quantities ) No corrosive products or internal corrosion		X	
159.	195.589(c) 195.579(a)(c)	Inspection of Removed Pipe for Internal Corrosion No pipe removed.		X	
160.	195.589(c) 195.583(a-c)	Atmos. Corr. Monitoring (1 per 3 cal yr/39 months onshore; 1 per yr/15 months offshore) Nustar linecan't find docs for pipeline only tanks. Sept 30, 2012 Tidewater took over ownership.	X		
161.	195.589(c) 195.585(a)	General Corrosion – Reduce MOP or repair ; ASME B31G or RSTRENG No corrosion repairs		X	
162.	195.585(b)	Localized Corrosion Pitting – replace, repair, reduce MOP No corrosion repairs		X	
163.	195.589(a)&(b) 195.563(a)	Cathodic Protection Do records document when cathodic protection was operational on constructed, relocated, replaced, or otherwise changed pipelines within the last 5 years? (Maps showing anode location, test stations, CP systems, protected pipelines, etc.) No newly constructed lines or repairs		X	

Comments:		

		FIELD REVIEW	S	U	N/A	N/C
164.	195.262(a)	Has adequate ventilation been provided at pump station buildings? No buildings			X	
165.	195.262(a)	Have warning devices that warn of the presence of hazardous vapors been installed at new pump station buildings? No buildings			X	
166.	195.262(b)	Has a device for activating emergency shutdown of the pump station been installed?	X			
167.	195.262(b)	If power is needed to actuate safety devices, has an auxiliary power supply been provided system shuts down in fail safe mode	X			
168.	195.262(b)	Have safety devices been installed to prevent over-pressuring new or modified pumping equipment?	X			
169.	195.262(d)	Has on-shore pumping equipment been installed on property under the control of the operator and is that equipment at least 50 feet from the boundary of that property?	X			
170.	195.262(e)	Has motive power, separate from pump station power, been provided for that fire protection equipment that incorporates pumps? Diesel driven well pump for emergencies	X			
171.	195.302	Is pressure testing being adequately conducted? (.304, .305, .306, .307)	X			
172.	195.308	Pre-pressure Testing Pipe - Marking and Inventory NEED TO LOOK AT Chevron OK tested 12/12/2000.	X			
173.	195.402(c)(13)	Protect of personnel from hazards of unsafe accumulations of vapor or gas, at the excavation site. No excavation			X	
174.	195.403(c)	Supervisor Knowledge of Emergency Response Procedures	X			
175.	195.410	Are line markers placed and maintained as required? 195.410(a) (195.410(b); 195.410(c); CGA Best Practices, v4.0, Practice 2-5; CGA Best Practices, v4.0, Practice 4-20)	X			
176.	480-75-540	Markers at exposed areas No exposed areas			X	
177.	195.412	Are the ROW conditions acceptable for the type of patrolling used?	X			
178.	195.420 (a), (b)	Valve Maintenance & Operation	X			

	FIELD REVIEW					
179.	195.420(c)	Valve Protection from Unauthorized Operation and Vandalism Locked and/or within fenced area	X			
180.	195.426	Are launchers and receivers equipped with relief devices?	X			
181.	195.428(a)	Are inspections of overpressure safety devices adequate (including HVL lines)?	X			
182.	195.428(a)	Do pressure control devices installed on HVL pressure breakout tanks appear to be in satisfactory mechanical condition and to be functioning properly? No HVLs			X	
183.	195.428(c)	Do selected overfill protection systems on aboveground breakout tanks that were constructed or significantly altered after October 2, 2000 function properly and are they in good mechanical condition? [Note: This question applies to both non-HVL and HVL pressure breakout tanks.]	X			
184.	480-75-320	Relief Device set at or below MOP Checked full flow relief at SRT set and relieved at 270psi.	X			

Comments:			

		FIELD REVIEW (Cont)	S	U	N/A	N/C
185.	480-75-300	Leak Detection – 8% in 15 Minutes Real time-10 sec to shut down	X			
186.	480-75-300	Leak detection at flow and no flow conditions	X			
187.	195.430	Has adequate fire protection equipment been installed at pump station/breakout tank areas and is it maintained properly? (195.430(a) (195.430(b); 195.430(c); 195.262(e))	X			
188.	195.432	Breakout Tanks	X			
189.	480-75-330	Do Breakout Tanks have independent overfill alarms?	X			
190.	195.434	Are there operator signs around each pumping station, breakout tank area, and other applicable facilities?	X			
191.	195.436	Security - Pumping Stations - Breakout Tanks	X			
192.	195.438	Is there signage that prohibits smoking and open flames around pump stations, launchers and receivers, breakout tank areas, or other applicable facilities?	X			
193.	195.446(a)	Is the SCADA display representative of the system configuration? 195.404(a) (195.505(f); 195.446(h))	X			
194.	195.446(b)	Do operating personnel know the MOP of respective pump stations and associated alarm settings?	X			
195.	195.446(h)	Do controllers demonstrate adequate skills and knowledge? 195.505(b) (195.446(g)(2)) No controllers			X	
196.	195.501- 195.509	Important: Per OPS, the OQ Field Inspection Protocol Form 15 shall be used by the inspector as part of this standard inspection. When completed, the inspector will upload this information into the PHMSA OQ Database located at <a href="http://primis.phmsa.dot.gov/oqdb/home">http://primis.phmsa.dot.gov/oqdb/home</a> Form Completed/Uploaded? Y/N Y				
197.	195.571	Cathodic Protection (test station readings, other locations to ensure adequate CP levels)	X			
198.	195.573	Are rectifiers, interference bonds, diodes, and reverse current switches properly maintained and are they functioning properly?	X			

 $S-Satisfactory \quad U-Unsatisfactory \quad N/A-Not\ Applicable \quad N/C-Not\ Checked$  If an item is marked U, N/A, or N/C, an explanation must be included in this report.

199.	195.575	Are measures performed to ensure electrical isolation of each buried or submerged pipeline from other metallic structures unless they electrically interconnect and cathodically protect the pipeline and the other structures as a single unit? 195.575(a) (195.575(b); 195.575(c); 195.575(d))	X		
200.	195.583	Atmospheric corrosion - Exposed pipeline components, (splash zones, water spans, soil/air interface, under thermal insulation, disbanded coatings, pipe supports, deck penetrations, etc.) 195.583(c) (195.581(a)) Tidewater is using their own personnel under supervision of OQ trained supervisor to coat exposed coating with is in need of repair.	X		

Comments:		

### Recent PHMSA Advisory Bulletins (Last 2 years)

Number	<b>Date</b>	<u>Subject</u>
ADB-2012-10	Dec 5, 12	Using Meaningful Metrics in Conducting Integrity Management Program Evaluations
ADB-2012-09	Oct 11, 12	Communication During Emergency Situations
ADB-2012-08	Jul 31, 12	Inspection and Protection of Pipeline Facilities After Railway Accidents
ADB-12-07	Jun 11, 12	Mechanical Fitting Failure Reports
ADB-12-06	May 7, 12	Verification of Records establishing MAOP and MOP
ADB -12-04	Mar 21, 12	Implementation of the National Registry of Pipeline and Liquefied Natural Gas Operators
ADB-11-05	Sep 1, 11	Potential for Damage to Pipeline Facilities Caused by the Passage of Hurricanes
ADB-11-04	Jul 27, 11	Potential for damage to pipeline facilities caused by severe flooding.

For more PHMSA Advisory Bulletins, go to <a href="http://phmsa.dot.gov/pipeline/regs/advisory-bulletin">http://phmsa.dot.gov/pipeline/regs/advisory-bulletin</a>