

NOTES-FIELD INSPECTION

Company: Inland Empire Paper CompanyDate(s): May 31, 2012Unit: IEP Spokane Mill

Field Readings									
Line & Location	Line		CP Volts		Rectifier		Pressures		Remarks
	Size	In.	P/S	Casing	Volts	Amps	Set	Actual	
Gate									750psig Upstream, Monitor 160psig, 280psig inter-stage, Worker set 153psig
Rectifier			- 2240mV on		2.98 V DC	37mA			
Casing (Upriver)			- 2249mV on -1093 off						
Avista Tie-in 2 nd stage relief			- 2107mV						
Test lead 50 ft south of Spokane River			- 1985mV						
RR Xing East Yard			-2091	-435mV					
RR Xing West Yard			- 1914mV	-397mV					
IP Metering Station			- 2006mV						