

Inspection Output (IOR)

Generated on 2022.May.19 08:47

Report Filters

Assets **Klickitat PUD / 88970 (1,934)**

Results **All**

Inspection Information

Inspection Name	Klickitat Section 114 Checklist	Operator(s)	KLICKITAT PUBLIC UTILITY DISTRICT (39809)	Plan Submitted	03/21/2022
Status	PLANNED	Lead	Scott Anderson	Plan Approval	03/22/2022 by Scott Rukke
Start Year	2022	Team Members	David Cullom, Dennis Ritter, Lex Vinsel, Anthony Dorrough, Deborah Becker, Derek Norwood, Darren Tinnerstet, Rell Koizumi	All Activity Start	05/09/2022
System Type	GT	Supervisor	Scott Rukke	All Activity End	05/10/2022
Protocol Set ID	GT.2022.02	Director	Sean Mayo	Inspection Submitted	--
				Inspection Approval	--

Inspection Summary

Inspection Scope and Summary

This is a Klickitat PUD, PIPES Act of 2020 Section 114 inspection. No jurisdictional compressors, no gathering.

System Description:

Commodity: RNG (landfill gas)

Pipe Type: API 5L, X-52 PSL2 ERW steel, WT 0.280"

Pipe Size: 6"

MAOP: 824psig, 18.6% SMYS

Length: 12 miles

Class Location: 1

Facilities visited and Total AFOD

1 AFOD

Primary Operator contacts and/or participants

Roy Rogers, Primary Consultant, Cathodic Protection Engineering

Alex Casimiro, Landfill Gas Operations Assistant, Klickitat PUD

